


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		156		Date - site bills Register		4/11/23	
Company Name:		D. NDC Biotech Pvt. Ltd.		Site:		1 Nextropolis	
Name of Contractor G. Marrom ✓							
Nature of work Earth work ✓							
Work done		From Date		To Date		10-10-23.	
		01-09-23					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation of	54233	2.67	CFT	144802/-		
2.	Life dump,						
3.	Fire pump room,						
4.	RIP						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				144802/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed							
<div style="border: 2px solid blue; padding: 5px; display: inline-block;"> <b>APPROVED BY</b>   <span style="color: red;">04 NOV 2023</span> </div>							
Approved by: <b>RAM KISHAN</b> PROJECT MANAGER		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate Sheet

Company Name:

Project Name:

Work Description:

Contractor Name:

Prepared By:

Date:

Dr NRK Biotech pvt ltd

Nextopolis

Earth work

G.Mannem


S.Shravya

04.11.2023

Approved By:

Sign

N Ramkishan



S No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount
1	UG sump/Fire pump room/STP	As per actual measurement recorded the drawing attachment is Enclosed here with for ready reference.	54233.00	Cft	2.67		144,802.11
Inwards:-		One lakh fourty four thousand eight hundred and two only.					

Measurement Sheet

Company Name: Dr NRK Biotech pvt ltd  
 Project Name: Nextopolis  
 Work Description: Earth work  
 Contractor Name: G Mannem  
 Prepared By: S. Shrivya  
 Date: 04.11.2023

Approved By:  
 Sign

N. Ramkishan

S.No.	Item Head	Item Description	A Length	B Breadth	C Height	D No's	E=AxBxCxD Total Quantity	Units
1	UG sump/Fire pump room/STP	As per actual measurement recorded the attachment is Enclosed here with for ready reference-Area of Part-01	80.00	37.00	8.50	0.50	12560.00	CFT
		Area of part-02	47.50	37.00	8.50	1.00	14938.75	CFT
		Area of part-03	86.50	30.50	9.00	1.00	23744.25	CFT
		Area of part-04	30.00	11.00	9.00	1.00	2970.00	CFT
							54233.00	CFT