

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1295		Date - site bills Register		02/11/23.	
Company Name:		GVRC		Site:		Tnnopalis.	
Name of Contractor		m. sathish.					
Nature of work		Painting work					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	LR-3353 primer	2,272.45	1.75	sft	3,976.79		
2.	LR-3354 primer	2,284.8	1.75	sft	3,998.40		
3.							
4.							
5.							
6.							
7.	Add 10% extra of				797.53		
8.	site is far away						
9.							
10.							
11.	Total:				8,773		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: <i>Muthu</i>		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							Approved by:	Madhu
Company Name:	GVRC						Sign:	
Project:	INNOPOLIS							
Work Description:	Painting work done							
Contactor Name:	Sathish.M							
Prepared By :	Madhan.O							
Date:	30.10.20223							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Johnson lift shaft painting done at atrium.	LR-3383 primer work done.	2,272.45	SFT	1.75	3,976.79		
2	Johnson lift shaft painting done at atrium.	LR-3384 primer work done.	2,284.85	SFT	1.75	3,998.48		
					Total	7,975.27		
		Add 10% for trvelling from far places	0.10			797.53		
					Grand total	8,773		



MEASUREMENT SHEET

Company Name:	GVRC					Approved by:	Madhu	
Project:	INNOPOLIS					Sign:		
Work Description:	Painting work done							
Contractor Name:	Sathish.M							
Prepared by:	Madhan.O							
Date:	30.10.20223							
			A	B	C	D	E=AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	Johnson lift shaft painting done at atrium.	LR-3383 primer work done.						
		North & South side	8.00	1.00	88.56	2.00	1416.96	SFT
		West side	6.56	1.00	88.56	1.00	580.9536	SFT
		East side LH Wall	1.00	1.00	88.56	1.00	88.56	SFT
		East side RH Wall	2.10	1.00	88.56	1.00	185.976	SFT
						Total	2272.45	SFT
2	Johnson lift shaft painting done at atrium.	LR-3384 primer work done.						
		North & South side	8.00	1.00	88.56	2.00	1416.96	SFT
		West side	7.00	1.00	88.56	1.00	619.92	SFT
		East side LH Wall	0.70	1.00	88.56	1.00	61.992	SFT
		East side RH Wall	2.10	1.00	88.56	1.00	185.976	SFT
						Total	2284.85	SFT

