

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1288		Date - site bills Register		08/11/23.	
Company Name:		GIVRC.		Site:		Tropolis.	
Name of Contractor		M. Lalitha.					
Nature of work		4545, 2727 CA painting works.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	esclator cafeteria	1666	2.25	SFT	3748.		
2.	usur partition to parking	471	14	SFT	6734		
3.	usur west lift	333	2.25	SFT	749.25		
4.	Atrium column road	2679	1.75	SFT	4668.25		
5.	ACE+Prima main road	830	6.75	SFT	5602.5		
6.	North compound wall	3020	4	SFT	12080		
7.	3600G usur ms gate	<del>1500</del>	<del>4</del>	<del>SFT</del>	<del>6000</del>		
8.	external to the room	790	11	SFT	8690.00		
9.	gutter red oxide.	400	02	SFT	800.00	Add to 1. extra.	
10.	putty with paint	4	550	NO'S	2200		
11.	touchups	Total:			49821.75		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mullay</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name :		GVRC						Approve/ Madhu	
Project :		INNOPOLIS						Sign:	
Work Description :		4545. 2727 CA. misc							
Contractor Name :		M. Lalitha							
Prepared by :		Suġyan							
Date :		04.11.2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	
1	Atrium	Escalator side walls	37	1	9	2	666	SFT	
	2727	cafeteria external wall	100	1	10	1	1000	SFT	
	4545 Parking	partition for Car parking	481	1	1	1	481	SFT	
	4545	west lift wall	37	1	9	1	333	SFT	
	Primer	Atrium columns	1	1	1	16	1782	SFT	
	Atrium	primer at atrium wall	38	1	3	1	114	SFT	
			28	1	3	1	84	SFT	
			31	1	3	1	93	SFT	
			23	1	14	1	322	SFT	
			32	1	4	1	128	SFT	
			24	1	4	1	96	SFT	
			10	1	6	1	60	SFT	
							897		
	5600- E Curbstone	ACE+primer	453	1	1	1	453	SFT	
	North side	compound wall	755	1	4	1	3020	SFT	
	MS gate	between 3600&4500	10	1	5	2	100	SFT	
	zebra crossing	main road 4545 east side	29	13	1	1	377	SFT	
	MS pipes	gutter purpose (red oxide)	20	1	1	20	400	SFT	
		Enamel Bathroom lobbies	30	1	4	2	240	SFT	
		lobbies, GF 1st floor	75	1	3	2	450	SFT	
		putty with paint touchups	1	1	1	4	4	SFT	
	2727 staircase								

# ESTIMATE SHEET

Company Name :	GVRC				Approved	Madhu
Project :	INNOPOLIS				Sign:	
Work Description :	4545, 2727 CA, misc					
Contact Name :	M. Lalitha					
Prepared By :	Sufyan					
Date :	04.11.2023					

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium	Escalator side walls	666	SFT	2.25	1498.5	
	2727	cafeteria external wall	1000	SFT	2.25	2250	
	4545 Parking	partition for Car parking	481	rft	14	6734	
	4545	west lift wall	333	SFT	2.25	749.25	
	Primer	Atrium columns	1782	SFT	1.75	3118.5	
	Atrium	primer at atrium wall	897	SFT	1.75	1569.75	
			453	SFT	6.75	3057.75	
	5600- E Curbstone	ACE+primer	3020	SFT	4	12080	
	North side	compound wall					
			100	SFT	11	1100	
	MS gate	between 3600&4500	377	SFT	6.75	2544.75	
	zebra crossing	main road 4545 east side	400	SFT	2	800	
	MS pipes	gutter purpose (red oxide)	240	SFT	11	2640	
	2727	Enamel Bathroom lobbies	450	SFT	11	4950	
	2727	lobbies, GF 1st floor	4	Nos	550	2200	
	2727 staircase	putty with paint touchups				45292.5	
						4529.25	
		Add 10% as site is far from city				49821.75	

