

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1287		Date - site bills Register		08/11/23.	
Company Name:		GVRPC		Site:		Tinnopolis.	
Name of Contractor <del>And</del> Pappu ram.							
Nature of work Tandoor rough stones laying kldrk.							
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	HT panel room around						
2.	the area tandoor	175.00	11.5	S/H	2012.50		
3.	rough stone.						
4.	Pln yard area clay	400.00	11.50	S/H	4600.00		
5.	Damaged granite	120.00	25.00	S/H	3000.00		
6.	granite work						
7.	done @ usut	21.00	25	S/H	525.00		
8.	panel room						
9.							
10.							
11.	Total:				10137.50		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Muliy</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**ESTIMATE SHEET**

<b>Company Name :</b>	GVRC					<b>Approved by:</b>	Madhu	
<b>Project :</b>	INNOPOLIS					<b>Sign:</b>		
<b>Work Description :</b>	Tandoor rough stones laying work done.							
<b>Contacto Name :</b>	Pappu ram							
<b>Prepared By :</b>	Madhan.O							
<b>Date :</b>	03.05.2023							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>	
1	Tandoor rough stones laying work done at HT panel room area.	HT panel room around the area tandoor rough stones laying work done.	175.00	SFT	11.5	2012.50		
2	Tandoor rough stone laying work done at DG yard area.	DG yard area thandoor stones laying work done.	400.00	SFT	11.50	4600.00		
3	Tanbrown granite laying work done	Damaged granite replacing work done	120.00	SFT	25.00	3000.00		
4	Tanbrown granite laying work done	granite work done at 4545 panel room window	13.00	SFT	25.00	325.00		
			8.00	SFT	25.00	200.00		
					<b>Total</b>	<b>10137.50</b>		