

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl No. - site bills register	2445	Date - site bills Register	08/11/2023
Company Name:	MRMLLP	Site:	G.M.R.
Name of Contractor	Narsing Rao.		
Nature of work	Painting Works.		
Work done	From Date	To Date	
	21-02-23	05-03-23	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	F-block extra	17581	2	SFT	35161	/
2.	coat painting					
3.	on texture					
4.	for 1 <sup>st</sup> & 2 <sup>nd</sup>					
5.	floors					
6.						
7.						
8.						
9.						
10.						
11.	Total:				35161	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet.	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks: Extra work done in F-block for Texture.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 08/11/2023	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, temporary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

## ESTIMATE SHEET

Company Name: MRMallapur LLP

Project: Gulmohar Residency.

Work Description: F-block painting

Contractor Name: Narsing Rao

Prepared By: Srinivas N

Date: 11-08-2023

Approved by: Narander Reddy

Sign:

S No.	Item Head	Flat nos	Quantity	Units	Rate	Amount
1	F-block	1360 sft	17581	flats	2	35,161
	1st and 2nd floors	Primer and one coat paintin				
	Texture Colour	Flat no 1,2,3 East Side				
	Extra Coat work	Flat no 4,5,6 west side				
		Duct 1&2 ,5&6				
		Duct 2&3,4&5				
		Duct 3 andService Lift				
		Flat no 3&4 South Side				
		Flat no 1 &6 North side				
		Including Deductions				

In Words: Thirty Five Thousand One Hundred and Sixty One Rupees only

MEASUREMENT SHEET

Company Name: MR Mallapur LLP

Project: Gulmohar Residency

Work Description: F-block painting

Contractor Name: Narsing Rao

Prepared By: Srinivas N

Date: 11-08-2023

Approved by:  
Sign:

Narander Reddy

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	F-block	1360 sqft						
	1st and 2nd floors	Primer and one coat painting						Flat
	Texture Colour	Flat no 1,2,3 East Side	34.66	1.00	20.00	3.00	2079.60	
	Extra Coat work	Flat no 4,5,6 west side	34.66	1.00	20.00	3.00	2079.60	
		Duct 1&2,5&6	145.00	1.00	20.00	2.00	5800.00	
		Duct 2&3,4&5	132.48	1.00	20.00	2.00	5299.20	
		Duct 3 and Service Lift	33.00	1.00	20.00	1.00	660.00	
		Flat no 3&4 South Side	80.25	1.00	20.00	1.00	1605.00	
		Flat no 1 & 6 North side	116.00	1.00	20.00	1.00	2320.00	
							19843.4	
	Deductions							
		Balcony	9.66	1.00	7.00	14.00	946.68	
		Ventilator	2.50	1.00	2.00	28.00	140.00	
		Kitchen window	4.00	1.00	3.00	14.00	168.00	
		Bedroom window	6.00	1.00	4.00	42.00	1008.00	
							2262.68	

Bill Continued for Bill ID 76654

Total

17581

## Bill for Equipment Allowance

Narsing Rao  
Hyderabad.

Date: 08-11-2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at FB-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	B-Brief description of work done: Towards painting of Extra Coat on texture for 1 <sup>st</sup> and 2 <sup>nd</sup> Floors Total Amount = 35161 /- Work done from date : 21.02.23 to 05-03.23	Rs.14064 /-

Amount in words: Fourteen Thousand and sixty Four Rupees Only.

## Allowance for Consumables

Narsing Rao Hyderabad.

Date: 08-11-2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at FB-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	B-Brief description of work done: Towards painting of Extra Coat on texture for 1 <sup>st</sup> and 2 <sup>nd</sup> Floors Total Amount = 35161 /- Work done from date : 21.02.23 to 05-03.23	Rs.7032 /-

Amount in words: Seven Thousand Thirt Two Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

Narsing Rao  
Hyderabad.

Date: 08-11-2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at FB-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	B-Brief description of work done: Towards painting of Extra Coat on texture for 1 <sup>st</sup> and 2 <sup>nd</sup> Floors Total Amount = 35161 /- Work done from date : 21.02.23 to 05-03.23	Rs.14064 /-

Amount in words: Fourteen Thousand and ixty Four Rupees Only.

Sign: \_\_\_\_\_