

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2247		Date - site bills Register		08-11-23.	
Company Name:		MFM LLP.		Site:		G.M.R.	
Name of Contractor		Srikanth Jena.					
Nature of work		Plumbing Work					
Work done		From Date		1-06-23		To Date	
						09-08-23.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-block	45	500	Nos	22,500		
2.	6" hanging						
3.	done work						
4.	done						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:					22500	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
All works completed.							
Approved by Project Manager			Approved by Design Team			Approved by M.D.	
Date:			Date:			Date:	
Sign:			Sign:			Sign	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheet are not required for turnkey jobs where guideline rates are clearly given.

SHEET

MRMILLP

Culmohar Residency

Plumbing work

N.Srinivas

Srikanth Jena

27-08-2023

Approved by: **Narander Reddy**
Sign:

Prepared By

Contractor Name:

Date:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	A-block	6 inch Hanging Line						
		Flat nos 101 to 501	1	1	1	5	5	Nos
		Flat nos 102 to 502	1	1	1	5	5	Nos
		Flat nos 103 to 503	1	1	1	5	5	Nos
		Flat nos 104 to 504	1	1	1	5	5	Nos
		Flat nos 105 to 505	1	1	1	5	5	Nos
		Flat nos 106 to 506	1	1	1	5	5	Nos
		Flat nos 107 to 507	1	1	1	5	5	Nos
		Flat nos 108 to 508	1	1	1	5	5	Nos
		Flat nos 109 to 509	1	1	1	5	5	Nos
							45	Nos

Bill for Labour Charges

Srikanth Jena,
H.No:31117/64,Sandhya Nagar,Mallapur,
Uppal.

Date: 08.11.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plumbing Work In flats at A-block.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards 6" PVC Hanging Drain Line in G Block Cellar Total Amount = 22500 /- Work done from date 01.06.23 to date 09.08.23	Rs 9000 /-

Amount in words: Nine Thousand Rupees Only.

Sign: Srikanth

Bill for Equipment Allowance

Srikanth Jena,
H.No:31117/64,Sandhya Nagar,Mallapur,
Uppal.

Date: 08.11.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plumbing Work In flats at A-block.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards 6" PVC Hanging Drain Line in G Block Cellar Total Amount = 22500 /- Work done from date 01.06.23 to date 09.08.23	Rs 9000 /-

Amount in words: Nine Thousand Rupees Only.

Sign: Srikanth

Allowance for Consumables

Srikanth Jena,
H.No:31117/64,Sandhya Nagar,Mallapur,
Uppal.

Date: 08.11.23

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Plumbing Work In flats at A-block.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards 6" PVC Hanging Drain Line in G Block Cellar Total Amount = 22500 /- Work done from date 01.06.23 to date 09.08.23	Rs 4500 /-

Amount in words: Four Thousand Five Hundred Rupees Only.

Sign: Brejkanda