


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		2441		Date - site bills Register		06/11/2023	
Company Name:		MRM LLP		Site:		GDR	
Name of Contractor Bisnu dutta							
Nature of work Scaffolding works near clubhouse driveway & road bending works.							
Work done		From Date		To Date			
		17/08/2023		11/09/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	north east driveway & club house ramp scaffolding	9,680.00	4.00	sft	38,720.00		
2.	gate cds, fastings road bending at eastern end	108.00	40.00	sft	4,320.00		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				43,040.00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMallapuri LLP		Approved by:		Ahmed Khan			
Project:		Gulmohar Residency		Sign:					
Work Description:		Scaffolding works near clubhouse, driveway & misc rod bending							
Contractor :		Bishu dutta							
Prepared By:		V Sanketh							
Date:		04-11-2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	
1	Northern driveway	Scaffolding done for northern driveway columns for concreting	10.00	1.00	12.00	12.00	1,440.00	sft	
2	Clubhouse	Scaffolding for ramp slab-1 purpose	100.00	1.00	16.00	4.00	6,400.00	sft	
3	Clubhouse	Scaffolding done near clubhouse cafe	26.00	1.00	8.00	5.00	1,040.00	sft	
4	Clubhouse	Scaffolding done ramp column-2 casting purpose	10.00	1.00	8.00	10.00	800.00	sft	9,680.00
5	B-block Peripheral road gate columns	Gate columns footings Gate columns	12.00 4.00	1.00 1.00	1.00 6.00	3.00 3.00	36.00 72.00	sft sft	108.00

ESTIMATE SHEET						
Company Name:	MRMallapurLLP				Approved by:	Ahmed Khan
Project:	Gulmohar Residency				Sign:	
Work Description:	Scaffolding works near clubhouse, driveway & misc rod bending					
Contractor:	Bishu dutta					
Prepared By	V.Sanketh					
Date:	04-11-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Northern driveway & clubhouse ramp-1	Scaffolding done for northern driveway columns concreting, ramp-1 slab centring & clubhouse	9,680.00	sft	4.00	38,720.00
2	Peripheral road gate columns near B-block	Peripheral road gate columns rod bending & centring works	108.00	sft	40.00	4,320.00
		Total				43,040.00

Allowance for Consumables

Bishu dutta
Mallapur
Hyderabad

Date: 04.11.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding near clubhouse ramp-1, northern driveway
columns-1, misc rod bending.
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done Scaffolding near clubhouse ramp-1, northern driveway columns-1, misc rod bending. Total Amount = 43,040 /- Work done from date 17.08.2023 to date 11.09.2023	Rs.8,608 /-

Amount in words: Eight thousand six hundred and eight Rupees Only.

Sign: _____

Allowance for Equipment

Bishu dutta
Mallapur
Hyderabad

Date: 04.11.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding near clubhouse ramp-1, northern driveway
columns-1, misc rod bending.
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done Scaffolding near clubhouse ramp-1, northern driveway columns-1, misc rod bending. Total Amount = 43,040 /- Work done from date 17.08.2023 to date 11.09.2023	Rs17,216 /-

Amount in words: Seventeen thousand two hundred and sixteen Rupees Only.

Sign: _____

Allowance for Labour charges

Bishu dutta
Mallapur
Hyderabad

Date: 04.11.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding near clubhouse ramp-1, northern driveway columns-1, misc rod bending.
Towards: Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done Scaffolding near clubhouse ramp-1, northern driveway columns-1, misc rod bending. Total Amount = 43,040 /- Work done from date 17.08.2023 to date 11.09.2023	Rs17,216 /-

Amount in words: Seventeen thousand two hundred and sixteen Rupees Only.

Sign: _____