


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		349		Date - site bills Register		8/11/23	
Company Name:		N. Square life ki		Site:		NSD.	
Name of Contractor		Faheem Khan.					
Nature of work		Fabrication work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Emergency Staircase	1603	3	Sft	4,809		
2.	fencing	1132	3/15	1	6,420		
3.	Pre-cast concrete slab	445	35	1	13,405		
4.	Site work misc.	89	7	1	627		
5.		633	35	kg	22,155		
6.		584	35	1	15,645		
7.	electrical rodley	lumpsum	118	118	7,000		
8.	Shuttering rods						
9.	ply						
10.							
11.	Total:				70,120		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 8/11/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
		N square life science						
Company Name		NSQ						
Project		Emergency fire stair case railing and miscellaneous work						
Work Description		Fahoom Khan		Approved by	Subba Reddy			
Name of the Contractor		sultan						
Prepared By		14-09-2023						
Date								
1	Emergency fire stair case	MS railing	1,603.00	sft	3.00	4,809.00	4,809	
		Chain link mesh	880.00	sft	3.00	2,640.00		
2	fencing	25mm L angle	252.00	sft	15.00	3,780.00	6,420	
		100mmx50mmx6mm I-section for staircase	223.00	kg's	35.00	7,805.00		
3	cafeteria	25mmx25mmx4mm I angle	224.00	kg's	35.00	7,840.00		
		southeast gate fabrication and fixing work	89.64	1.00	7	627.48	15,645	
		Rainwater drain line	633.00	kg's	35.00	22,155.00		
4	site misc work	I-section repair work re-welding work in cafeteria	584.00	kg's	35	13,464.00		
		note: for re-work only 60% of total amount initiated from site -8176						
		electrical room rolling shutter fixing work and electrical grills fixing work	1.00	1/s	lumsump	7,000.00		
Grand Total							43,246	70,120

MENT SHEET

Project Name		N square life science		Approved		SV Subba reddy				
Work Description		NSQ								
Name of the Contractor		Emergency fire stair case railing work&								
Prepared By		Fahsem Khan								
Date		14/09-2023								
S No.	Item Head	Item Description		A	B	C	D	E=AxBxCxD	F	G=Sum of E
		Length	Width	Height	Nos/kg's	Quantity	Units	Item Head Total		
1	stair case railing work&	MS railing	16.41	1.00	3.30	12.00	649.64	sft	1603	
			7.87	1.00	3.30	12.00	311.83	sft		
			3.94	1.00	3.30	24.00	311.83	sft		
			68.00	1.00	3.30	1.00	204.00	sft		
			42.00	1.00	3.30	1.00	126.00	sft		
2	fencing	Chain link mesh	160.00	1.00	5.50	1.00	880.00	sft	880	
			18.00	1.00	1.00	14.00	252.00	sft		
			81.00	1.00	1.00	2.91	223.00	kg's		
3	cafeteria	100mmx50mmx6mm l-section for staircase and 25mmx25mmx4mm	181.00	1.00	1.00	0.45	224.00	kg's	224.00	
			16.60	1.00	5.40	1.00	89.64	sft		
			33.00	1.00	1.00	19.20	633.60	kg's		
			201.00	1.00	1.00	2.91	584.91	kg's		
			1.00	1.00	1.00	1.00	lumsump	l/s		
4	site misc work	electrical room rolling shutter fixing work and electrical grills fixing work	1.00	1.00	1.00	1.00	lumsump	l/s	584.91	
			1.00	1.00	1.00	1.00	lumsump	l/s		