

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		463		Date - site bills Register		21/11/20	
Company Name:		DI.NDE Biotech Pvt Ltd		Site:		Nextopal:3	
Name of Contractor		Radha Krishna					
Nature of work		Grass plantation at hot lot area					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Plantation of Country	15249.95	6	SFT	91,499.70		
2.	Grass						
3.	Culting of land	10583.95	2.30	SFT	26459.88		
4.	manure before plantation						
5.	deduction of -kindness						
6.	Red soil filling &	10583.95	2.30	SFT	26459.88		
7.	Spreading for grass &						
8.	spread of red soil						
9.	over grass plantation along with 1049 liters						
10.		Add ex-10.00%			28883.89		
11.	Total:				1,73,303.34		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed							
Rates applied as per Circular 821(b)							
APPROVED BY PROJECT MANAGER		Approved by Design Team		Approved by M.D.			
Date: 21/11/2020		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

[Signature]

"Accepted"  
[Signature]  
(RADHA KRISHNA)  
CONTRACTOR

Estimate Sheet

Company Name: Dr NRK Biotech pvt ltd  
 Project Name: Nextopolis  
 Work Description: Grass plantation at tot lot area  
 Contractor Name: Radha krishana  
 Prepared By: S.Shrayya  
 Date: 21.11.2023

Approved By: N Ramkishan  
 Sign: 

S.No	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount
1	Plantation	Plantation of country grass	15249.95	Sft	6		91,499.70
2	Cutting of hard morrum	Cutting of hard morrum before plantation,deduction of tandoor stone laid	10583.95	Sft	2.5		26,459.88
3	The same area of Sno-02	Before plantation the red soil filling & spreading for grass & spread of red soil over grass plantation along with fertilizers	10583.95	Sft	2.5		26,459.88
Sub total:-							144,419.45
Add extra 20% for transportation							28,883.89
Total:-							173,303.34

Inwards:- One lakh seventy three thousand three hundred and three only


Circular no. 821(b).

Measurement Sheet		Dr NRK Biotech pvt ltd		Approved By: N Ramkishan				
Company Name:		Nextopolis		Sign				
Project Name:		Grass plantation at lot area						
Work Description:		Radha krishana						
Contractor Name:		S. Shrayya						
Prepared By:		21.11.2023						
Date:								
S.No.	Item Head	Item Description	A Length	B Breadth	C Height	D No's	E=AxBxCxD Total Quantity	Units
1	Plantation of country grass	a. Area of grass plantation - part-1	91.00	72.50	0.50	1.00	3298.75	Sft
		b. Area of grass plantation - part-2	23.60	28.00	1.00	1.00	660.80	Sft
		c. Area of grass plantation - part-3	50.80	28.00	0.50	1.00	708.40	Sft
		d. Area of grass plantation - part-4	143.00	74.00	1.00	1.00	10582.00	Sft
		-As per drawing attached.			Totals -)		15249.95	Sft
2	Cutting of hard morrum	Cutting of hard morrum before plantation, deduction of Tandoor stone laid					10583.95	Sft
		15249.95-4666=10583						
3	The same area of Sno-02	Before plantation the red soil filling & spreading for grass & spread of red soil over grass plantation along with fertilizers					10583.95	Sft

\* Deduction of Tandoor Stone:

Bill NO: 154, 2974.50 SFT  
 Bill NO: 161, 1692.00 SFT  
4666.50 SFT.

Note: Measurements as per actuals shown in drawing - is attached here with for ready reference.



Description		Direction	Owners & Developers	Date	Promoted by
<b>Tot Lot Layout</b>			NRK Biotech Pvt. Ltd	21.08.2023	Kamini Rajvi
			Project Name & Phase		
					Soham Modh
					N. T. S.
			Nextropolis		Phone: +91-40-66335551

①

②

③