


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		361		Date - site bills Register		8/11/23	
Company Name:		Crescentia		Site:		1GV.	
Name of Contractor Fahreen Khan.							
Nature of work Fabrication work.							
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Emergency Spare/c	1603	3	sqft	4,809		
2.	fencing	1132	3/15	1	6,420		
3.	Sheet & angle job	445	35	4	15,645		
4.	Site Work on site.	89	7	1	627		
5.		633	35	kg	22,155		
6.		584	35	1	19,264		
7.	electrical rods by	lumpsum	118	118	7,000		
8.	Shutter & gird						
9.	fixing						
10.							
11.	Total:				68,920		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 8/11/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		crescentia lab					
Project:		1GV					
Work Description:		Emergency fire stair case railing and miscellenous work		Approved by	Subba Reddy		
Name of the Contractor		Faheem khan					
Prepared By		sultan					
Date:		14-09-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Emergency fire stair case	MS railing	1,603.00	sft	3.00	7.00	
						-	7
2	fencing	Chain link mesh	880.00	sft	3.00	2,640.00	
						-	
		25mm L angle	252.00	sft	15.00	3,780.00	
						-	6,420
3	cafeteria	100mmx50mmx6mm I-section for staircase	223.00	kg's	35.00	7,805.00	
						-	
		25mmx25mmx4mm l angle	224.00	kgs	35.00	7,840.00	
							15,645
4	site misc work	southeast gate fabrication and fixing work	89.64	1.00	7	627.48	
		Rainwater drain line	633.00	kgs	35.00	22,155.00	
		I-section repair work re-welding work in cafeteria note: for re-work only 60% of total amount inisiated from site -8176	584.00	kgs	35	12,264.00	
		electrical room rolling shutter fixing work and electrical grills fixing work	1.00	l/s	lumsump	7,000.00	
							42,046
		Grand Total					68,920

MEASUREMENT SHEET										
Company Name:		N square life science								
Project:		NSQ			Approved	SV Subba reddy				
Work Description:		Emergency fire stair case railing work&								
Name of the Contractor		Faheem khan								
Prepared By		sultan								
Date:		14-09-2023								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos/kg's	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	stair case railing work&	MS railing	16.41	1.00	3.30	12.00	649.64	sft		
			7.87	1.00	3.30	12.00	311.83	sft		
			3.94	1.00	3.30	24.00	311.83	sft		
			68.00	1.00	3.30	1.00	204.00	sft		
			42.00	1.00	3.30	1.00	126.00	sft		
								1603		
2	fencing	Chain link mesh	160.00	1.00	5.50	1.00	880.00	sft		
							-		880	
		25mm L angle	18.00	1.00	1.00	14.00	252.00	sft		
						-		252		
3	cafeteria	100mmx50mmx6mm I-section for staircase and 25mmx25mmx4mm	81.00	1.00	1.00	2.91	223.00	kg's	223.00	
			181.00	1.00	1.00	0.45	224.00	kgs		
										224.00
4	site misc work	southwest gate fabrication and fixing work	16.60	1.00	5.40	1.00	89.64	sft		
		Rainwater drain line	33.00	1.00	1.00	19.20	633.60	kgs		
									633.60	
		i-section repair work re-welding work in cafeteria	201.00	1.00	1.00	2.91	584.91	kgs		
									584.91	
		electrical room rolling shutter fixing work and electrical grills fixing work	1.00	1.00	1.00	1.00	lumsump	l/s		