


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register | | 2309 | | Date - site bills Register | | 29/11/23 | |
|---|----------------------|--|------|-------------------------------|---------------|--|--|
| Company Name: | | MRMLLP | | Site: | | GMR | |
| Name of Contractor | | SBM Centering Contractor | | | | | |
| Nature of work | | Between G & H block slab-2 Centering & Rod bending work | | | | | |
| Work done | | From Date | | To Date | | | |
| | | 11/11/23 | | 25/11/23 | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | G & H podium | 2511.6 | 40 | sft | 1,00,464.14/- | | |
| 2. | slab centering | 1072.97 | 40 | sft | 42,918.65/- | | |
| 3. | & Rod binding | | | | | | |
| 4. | & Casting | | | | | | |
| 5. | lifting charges | 1 | 8% | per floor | 11,470.62/- | | |
| 6. | 8% | | | | | | |
| 7. | | | | | | | |
| 8. | AST 18% | | | | 25,809/- | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | 1,80,662.31/- | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

| Company Name: | | MRMLLP | | Approved by | Ahmed Khan | | |
|-------------------|----------------------------|---|----------|-------------|---------------------------------------|--------------------|-----------------|
| Project: | | Gulmohar Residency | | Sign: | | | |
| Work Description: | | H-Block slab-2 centering, rod bending and casting | | | | | |
| Contractor Name: | | SBM Centering Contractor | | | | | |
| Prepared By: | | Ahmed Khan | | | | | |
| Date: | | 29-11-2023 | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total |
| 1 | Between H and G block | Slab-2 between H & G centering, rod bending and casting | 2511.60 | sft | 40.00 | 1,00,464.14 | |
| | DB3, DB14, DB15 and DB16 | Slab-2 beams between H & G centering, rod bending and casting | 1072.97 | sft | 40.00 | 42,918.65 | |
| | Lifting charges for slab-2 | Slab-2 between H & G material lifting charges 8% | 1.00 | Per floor | Add 8% | 11,470.62 | |
| | | | | | Add 18% GST | 25,809 | |
| | | | | | Total including GST & Lifting charges | 1,80,662.31 | |

