

Construction division.
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register		2430	Date - site bills Register		31/10/23	
Company Name:		MRMLUP	Site:		GMR	
Name of Contractor		B. Hanumanth.				
Nature of work		Painting work in clubhouse II floor.				
Work done		From Date			To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Sans of line	1620	8.75	SFT	14175	
2.	off white	6234.5	1.25	SFT	7793	
3.	Wall putty	1323	15	SFT	19845	
4.						
5.	Deductions	400	1.25	SFT	500	
6.						
7.						
8.						
9.						
10.						
11.	Total:				41313	
Bill required		YES / NO.		GST bill required		YES / NO.
Measurement & estimate sheet:		Required / Not required		Measurement & estimate sheet:		Enclosed / Not enclosed
PO/WO no.				PO/WO date:		
Remarks: All works done						
Approved by Project Manager			Approved by Design Team		Approved by M.D.	
Date:			Date:		Date:	
Sign: <i>[Signature]</i>			Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey etc., contractors. 3. Wherever not applicable fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:

MR Malapur LLP

Approved by:
Sign:

Ahmed

Project:

Calmoobar Residency

Work Description:

Painting work

Contractor Name:

B. Hanumanth

Prepared By:

Nagendar

Date:

31.10.23

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G = Sum of E Item Head Total
1	Sans of time	Recreation room	60.00	1.00	9.00	2.00	1080.00	sft	1620.00
			30.00	1.00	9.00	2.00	540.00	sft	
2	Off white colour final coat	Kitchen	8.50	1.00	9.00	3.50	267.75	sft	6234.5
			13.00	1.00	9.00	3.50	409.50	sft	
			41.00	1.00	9.00	2.00	738.00	sft	
			6.50	1.00	9.00	2.00	117.00	sft	
			18.00	1.00	6.00	6.00	648.00	sft	
		Corridor	14.00	1.00	6.00	4.00	336.00	sft	
			7.00	1.00	5.00	13.00	455.00	sft	
			4.25	1.00	5.00	12.00	255.00	sft	
		Bathrooms	63.50	33.50	1.00	1.00	2127.25	sft	
			8.50	13.00	1.00	1.00	110.50	sft	
			41.00	6.50	1.00	1.00	266.50	sft	
		Ceiling	18.00	14.00	1.00	2.00	504.00	sft	
							6234.50		
3	Wall putty	Cafe	27.00	1.00	10.50	1.00	283.50	sft	
			21.00	1.00	10.50	1.00	220.50	sft	
			14.00	1.00	10.50	1.00	147.00	sft	
		Ceiling	21.00	26.00	1.00	1.00	546.00	sft	
			6.00	1.00	10.50	2.00	126.00	sft	
							1323.00		
4	Deductions	Doors	1.00	3.00	7.00	10.00	210.00	sft	
			1.00	5.00	7.00	2.00	70.00	sft	
		Windows	1.00	6.00	4.00	5.00	120.00	sft	
							400.00	sft	

Bill for Labour Charges

B. Hanumanth
Mallapur
Hyderabad

Date: 31.10.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Clubhouse II floor painting work
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse II floor final painting Total Amount = 41313/- Work done from date 15.09.23 to date 15.10.23	Rs. 16525/-

Amount in words: Sixteen thousand five hundred twenty five Rupees Only.

Sign: _____

Bill for Equipment Allowance

B. Hanumanth
Mallapur
Hyderabad

Date: 31.10.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Clubhouse II floor painting work
Towards: Allowance for equipment

S No.	Description	Amount
1.	Brief description: Towards Clubhouse II floor final painting Total Amount = 41313/- Work done from date 15.09.23 to date 15.10.23	Rs.16525/-

Amount in words: Sixteen thousand five hundred twenty five Rupees Only.

Sign: _____

Allowance for Consumables

B. Hanumanth
Mallapur
Hyderabad

Date: 31.10.2023

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Clubhouse II floor painting work
Towards: Allowance for consumables.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse II floor final painting Total Amount = 41313/- Work done from date 15.09.23 to date 15.10.23	Rs.8263/-

Amount in words: Eight thousand two hundred sixty three Rupees Only.

Sign: _____