

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	463	Date - site bills Register	21/11/23			
Company Name:	DI. NPE Biotech Pvt. Ltd.	Site:	Nextopolis			
Name of Contractor	Radha Krishna					
Nature of work	Grass plantation at hot lot area					
Work done	From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Plantation of Country	15249.95	6	SFT	91,499.70	
2.	Grass					
3.	Cutting of hard	10583.95	2.30	SFT	26459.88	
4.	massum before plantation					
5.	reduction of -birdnests					
6.	Red soil filling &	10583.95	2.50	SFT	26459.88	
7.	Spreading of grass &					
8.	spread of red soil					
9.	over grass plantation along with 100% fertilizers					
10.					28883.89	
11.	Total:				1,73,303.34	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.			
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.		PO/WO date:				
Remarks :	None Completed					
Rates applied as per Circular 821(b)						
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date:	Date:	Date:				
Sign:	Sign:	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

For Sl. No. 2: Note: Explanation for Consideration of 0.25 paise per SFT, for hard massum cutting when it is considered for bill no. 158, dt. 17/10/23, it is also allowed to this contractor as per situation of work done is allowed.

Accepted


[Signature]

[Signature]
23/11/23.

[Signature]
(RADHA KRISHNA)
CONTRACTOR

Estimate Sheet		Company Name: Dr NRK Biotech pvt ltd		Approved By: N Ramkishan			
Project Name: Nextopolis		Work Description: Grass plantation at tot lot area		Sign			
Contractor Name: Radha krishana		S. Shrayya					
Prepared By: S. Shrayya		21.11.2023					
Date: 21.11.2023							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount
1	Plantation	Plantation of country grass	15249.95	Sft	6		91,499.70
2	Cutting of hard morrum	Cutting of hard morrum before plantation, deduction of tandoor stone laid	10583.95	Sft	2.5		26,459.88
3	The same area of Sno-02	Before plantation the red soil filling & spreading for grass & spread of red soil over grass plantation along with fertilizers	10583.95	Sft	2.5		26,459.88
Add extra 20% for transportation							
Inwards:- One lakh seventy three thousand three hundred and three only							
Circular no. 821(b).							
Sub total:-							144,419.45
Total:-							28,883.89
							173,303.34

*Note: Explanation for Consideration of 0.25 paise Per Sft for hard morrum Cutting, when it is considered as bill no. 158 dt. 17/10/23, it is also allowed to this Contractor as per the situation of work done is allowed.

 23/11/23

Measurement Sheet		Company Name: Dr NRK Biotech pvt ltd		Approved By: N Ramkishan				
Project Name: Nextopolis		Work Description: Grass plantation at tot lot area		Sign				
Contractor Name: Radha krishana		Prepared By: S.Shravya						
Date: 21.11.2023								
S.No.	Item Head	Item Description	A Length	B Breadth	C Height	D No's	E=AxBxCxD Total Quantity	Units
1	Plantation of country grass	a.Area of grass plantation - Part-1	91.00	72.50	0.50	1.00	3298.75	Sft
		b.Area of grass plantation - Part-2	23.60	28.00	1.00	1.00	660.80	Sft
		c.Area of grass plantation - Part-3	50.60	28.00	0.50	1.00	708.40	Sft
		d.Area of grass plantation - Part-4	143.00	74.00	1.00	1.00	10582.00	Sft
		-As per drawing attached.				Total -	15249.95	Sft
2	Cutting of hard morrum	Cutting of hard morrum before plantation, deduction of Tandoor stone laid					10583.95	Sft
		15249.95-4666=10583						
3	The same area of Sno-02	Before plantation the red soil filling & spreading for grass & spread of red soil over grass plantation along with fertilizers					10583.95	Sft


(*) Deduction of Tandoor Stone;

Bill NO: 154, 2974.50 SFT

Bill NO: 161, 1692.00 SFT

4666.50 SFT.

Note: Measurements as per actuals shown in drawing --
is attached here with for ready reference.



Description	Direction	Owners & Developers :	Date :	Promoted by		
Tot Lot Layout	N 	NRK Biotech Pvt. Ltd.	21/08/2023	Kausar Razi		
		Project Name & Phase			Soham Modli	
						Modi Properties Pvt Ltd
						Phone: +91-40-66335551

①

②

③

575x575mm Shahad Stone with 100mm Gravel Joint in between

91'0"

148'0"

④