

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	178	Date - site bills Register	05/12/23			
Company Name:	D.N.R. Projects Pvt. Ltd.	Site:	Novotel/PLS			
Name of Contractor	Pohani Rao					
Nature of work	Wooden Scaffolding					
Work done	From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	AVAC down Common South side - 1st to terrace	420	7	SFT	2940/-	
2.	AVAC down Common West side - 1st to terrace	420	7	SFT	2940/-	
3.	SW pipe duct & rain water from 1st to terrace	336	7	SFT	2352/-	
4.	SE pipe duct & P.W 1st to terrace	336	7	SFT	2352/-	
5.	Rain water duct - 1st floor to terrace	336	7	SFT	2352/-	
6.	Rain water duct - 1st floor to terrace	336	7	SFT	2352/-	
7.	Rain water duct - 1st floor level to terrace	420	7	SFT	2940/-	
8.	Rain water duct - from floor level to terrace	420	7	SFT	2940/-	
9.						
10.						
11.	Total:				21168/-	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks : AS per 896(a) rate considered						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 05/12/2023		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate Sheet

Company Name:

Project Name:

Work Description:

Contractor Name:

Prepared By:

Date:

Dr NRK Biotech pvt ltd
Nextopolis
Wooden Scaffolding
Eshwar Rao
KVR Apparao - PM (MEP)
28.11.2023

Approved By: KVR Apparao
Sign: 

S.No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount
1	HVAC Down commers south side	From floor level to terrace	420	Sft	7		2,940.00
2	HVAC Down commers west side	From floor level to terrace	420	Sft	7		2,940.00
3	SW fire duct and rain water	From First floor to terrace	336	Sft	7		2,352.00
4	SE fire duct and rain water	From First floor to terrace	336	Sft	7		2,352.00
5	Rain water Duct	From First floor to terrace	336	Sft	7		2,352.00
6	Rain water Duct	From First floor to terrace	336	Sft	7		2,352.00
7	Rain water Duct	From floor level to terrace	420	Sft	7		2,940.00
8	Rain water Duct	From floor level to terrace	420	Sft	7		2,940.00

Inwards:- Thirty nine thousand, three hundred twelve


Total:- 21,168.00

Note: Circular New No 896(a) rates considered

1) per sft For double scaffolding the rate shall be Rs. 7/- per sft.

Measurement Sheet

Company Name: Dr NRK Biotech pvt ltd
 Project Name: Nextopolis
 Work Description: Wooden Scaffolding work
 Contractor Name: Eshwar Rao
 Prepared By: KVR Apparao -PM (MEP)
 Date: 28.11.2023

Approved By: 
 Sign: KVR Apparao

S No.	Item Head	Item Description	A Length	B Breadth	C Height	D No's	E=AxBxCxD Total Quantity	Units
1	HVAC Down commers south side	From floor level to terrace	7.00	1.00	60.00	1.00	420.00	Sft
2	HVAC Down commers south side	From floor level to terrace	7.00	1.00	60.00	1.00	420.00	Sft
3	SW fire duct and rain water	From First floor to terrace	7.00	1.00	48.00	1.00	336.00	Sft
4	SE fire duct and rain water	From First floor to terrace	7.00	1.00	48.00	1.00	336.00	Sft
5	Rain water Duct	From First floor to terrace	7.00	1.00	48.00	1.00	336.00	Sft
6	Rain water Duct	From First floor to terrace	7.00	1.00	48.00	1.00	336.00	Sft
7	Rain water Duct	From floor level to terrace	7.00	1.00	60.00	1.00	420.00	Sft
8	Rain water Duct	From floor level to terrace	7.00	1.00	60.00	1.00	420.00	Sft
Total:-							3024.00	Sft