

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		3234		Date - site bills Register		02/12/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		SBM Centering Contractor					
Nature of work		Clubhouse Ramp-2 upper basement Ramp slab					
Work done		From Date		15/10/23		To Date	
						30/10/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Clubhouse	3259.69	40	Sft	1,30,387.40	/-	
2.	Ramp Slab 2						
3.							
4.	Add 8%		8%	per floor	10,430.99	/-	
5.							
6.	Add 18% GST		18%		25,347.81	/-	
7.							
8.							
9.							
10.							
11.	Total:				1,66,165.70	/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimates and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

<b>Company Name:</b>		MRMLLP		<b>Approved by:</b>		Ahmed Khan	
<b>Project:</b>		Gulmohtar Residency		<b>Sign:</b>			
<b>Work Description:</b>		Clubhouse ramp-2 upper basement slab					
<b>Contractor Name:</b>		SBM Centering Contractor					
<b>Prepared By:</b>		Ahmed Khan					
<b>Date:</b>		02-12-2023					
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>
1	Ramp-2	Clubhouse ramp-2 upper basement ramp slab and beams Centering, rod binding and casting	3259.69	sft	40.00	1,30,387.40	
		Clubhouse ramp-2 upper basement ramp columns					
		Add 8% for material lifting charges					
				Per floor	Total	1,30,387.40	
					Add 8%	10,430.99	
					Total (A)	1,40,818.39	
					Add 18% GST	25,347.31	
					(B)		
					Total (A+B)	1,66,165.70	

**MEASUREMENT SHEET**

Company Name		MRMILLP			Approved by:		Ahmed Khan	
Project		Gulmohar Residency			Sign:			
Work Description:		Clubhouse ramp-2 upper basement slab						
Prepared By		Ahmed Khan						
Contractor Name:		SBM centering contractor						
Date:		02-12-2023						
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=A*B*C*D Quantity	F Units
1	Ramp-2 at clubhouse	Clubhouse ramp-2 upper basement ramp slab and beams Centering, rod binding and casting	94.00	19.50	1.00	1	1833.00	sft
		Clubhouse ramp-2 lower basement ramp slab perimeter centering area	224.00	1.00	0.50	1	112.00	sft
2		Clubhouse ramp-2 upper basement ramp beams Centering, rod binding and casting	19.50	16.50	1.00	1	321.75	sft
3		Cross beam	19.50	1.33	1.00	1	25.94	sft
		Long beam	188.00	2.75	1.00	1	517.00	sft
4		Clubhouse ramp-2 upper basement ramp columns	6.00	1.00	7.50	8	360.00	sft
		Extra floating column	3.00	1.00	7.50	4	90.00	sft
							<b>3259.69</b>	<b>sft</b>