


**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		3233		Date - site bills Register		02/12/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		SBM Centering Contractor					
Nature of work		Club house ramp-1 @ lower basement					
Work done		From Date		11/09/23		To Date	
						15/09/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Club house	2697.69	64	sft	1,72,651.84	/	
2.	Ramp						
3.	slab-1						
4.							
5.	Add 18% GST		18%	AST	31,077/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,03,729.17		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			
02/12/23							

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ahmed Khan		
Project:		Gulmohar Residency		Sign:				
Work Description:		Clubhouse ramp-2 lower basement slab						
Prepared By:		Ahmed Khan						
Contractor Name:		SBM centering contractor						
Date:		02-12-2023						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Ramp-2	Clubhouse ramp-2 lower basement ramp slab base centering, rod binding and casting	94.00	19.50	1.00	1	1833.00	sft
		Clubhouse ramp-2 lower basement ramp slab perimeter centering area	224.00	1.00	0.50	1	112.00	sft
		Clubhouse ramp-2 lower basement ramp beams centering, rod binding and casting	19.50	16.50	1.00	1	321.75	sft
		Cross beam	19.50	1.33	1.00	1	25.94	sft
		Long beam	188.00	2.75	1.00	1	517.00	sft
Total							2697.69	sft

ESTIMATE SHEET

Company Name:		MRMLLP		Approved by:		Ahmed Khan	
Project:		Gulmohar Residency		Sign:			
Work Description:		Clubhouse ramp-2 lower basement slab					
Contractor Name:		SBM Centering Contractor					
Prepared By:		Ahmed Khan					
Date:		02-12-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Ramp-2	Clubhouse ramp-2 lower basement ramp slab and beams Centering, rod binding and casting	2697.69	sft	64.00	1,72,651.84	
					Total	1,72,651.84	
					Add 18% GST	31,077	
					Total including GST	2,03,729.17	