



**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

<b>Sl. No. - site bills register</b>		3237		<b>Date - site bills Register</b>		06/12/2023	
<b>Company Name:</b>		MRM LP		<b>Site:</b>		GMR	
<b>Name of Contractor</b> Bannita das							
<b>Nature of work</b> Mud removing, chipping & cleaning at FF block for PCC work							
<b>Work done</b>		<b>From Date</b>		<b>To Date</b>			
		22/11/2023		03/12/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Mud removing for PCC work at F-block	7516.91	9.00	cft	67,652.15		
2.	Dobies removing	2,001.50	1.00	sft	2,001.50		
3.	chipping work near G-block F block upper bedment	360.00	3.00	sft	1,080.00		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	<b>Total:</b>				70,733/-		
<b>Bill required</b>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		<b>GST bill required</b>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
<b>Measurement &amp; estimate sheet:</b>		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		<b>Measurement &amp; estimate sheet:</b>		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
<b>PO/WO no.</b>				<b>PO/WO date:</b>			
<b>Remarks :</b>							
<b>Approved by Project Manager</b>		<b>Approved by Design Team</b>		<b>Approved by M.D.</b>			
Date: 		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - NIL/NA. 4. Estimate no.

**MEASUREMENT SHEET**

**Company Name:** MRMallapurLLP

**Project:** Gulmohar Residency

**Approved by:**

Ahmed Khan

**Sign:**

**Work Description:** Mud removing chipping & cleming at F&G-blocks upper basement for PCC work

**Contractor :** Banita das

**Prepared By:** V.Sanketh

**Date:** 05-12-2023

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AXBxCxD Quantity	F Units
1	F-block	Mud removing for PCC work near F-block upper basement	69.00	43.00	0.33	1.00	979.11	cft
			63.00	88.00	0.33	1.00	1,829.52	cft
			80.50	43.00	0.33	1.00	1,142.30	cft
			78.00	82.00	0.33	1.00	2,110.68	cft
			70.00	63.00	0.33	1.00	1,455.30	cft
								7,516.91
2	G-block	Debris shifting removing and shifting near G-block upperbasement at south-east side	30.00	25.00	1.00	1.00	750.00	sft
			33.00	29.00	1.00	1.00	957.00	sft
			19.00	15.50	1.00	1.00	294.50	sft
								2,001.50
3	Block-G & F	Chipping work done near G & F-blocks upperbasement	60.00	2.00	1.00	3.00	360.00	sft

ESTIMATE SHEET							
Company Name:	MRMallapurLLP				Approved by:	Ahmed Khan	
Project:	Gulmohar Residency				Sign:		
Work Description:	Mud removing, chipping & cleming at F&G-blocks upper basement for PCC work						
Contractor:	Banita das						
Prepared By	V.Sanketh						
Date:	05-12-2023						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	F-block	Mud removing for PCC work near F-block upper basement	7,516.91	cft	9.00	67,652.15	
2	G-block	Debris shifting removing and shifting near G-block upperbasement at south-east side	2,001.50	sft	1.00	2,001.50	
3	Block-G & F	Chipping work done near G & F-blocks upperbasement	360.00	sft	3.00	1,080.00	
		<b>Total</b>				<b>70,733.65</b>	

Original

## Allowance for Consumables

**Banita das**  
Mallapur  
Hyderabad

Date: 05.12.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Mud removing at F-block, debris, chipping removing near G&F-blocks  
**Towards:** Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Mud removing at F-block, debris, chipping removing near G&F-blocks Total Amount = 70,733 /- Work done from date 22.11.2023 to date 03.12.2023	Rs.14,146 /-

Amount in words: Fouteen thousand one hundred and forty six one Rupees Only.

Sign: \_\_\_\_\_



**Allowance for equipment**

**Banita das**  
Mallapur  
Hyderabad

Date: 05.12.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Mud removing at F-block, debris, chipping removing near G&F-blocks  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Mud removing at F-block, debris, chipping removing near G&F-blocks Total Amount = 70,733 /- Work done from date 22.11.2023 to date 03.12.2023	Rs.28,293 /-

Amount in words: Twenty eight thousand two hundred and ninty three Rupees Only.

Sign: \_\_\_\_\_

**Allowance for Labour charges**

**Banita das**  
Mallapur  
Hyderabad

Date: 05.12.2023

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Mud removing at F-block, debris, chipping removing near G&F-blocks  
**Towards:** Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Mud removing at F-block, debris, chipping removing near G&F-blocks Total Amount = 70,733 /- Work done from date 22.11.2023 to date 03.12.2023	Rs.28,293 /-

Amount in words: Twenty eight thousand two hundred and ninty three Rupees Only.

Sign: \_\_\_\_\_