

A/A

**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		121		Date - site bills Register		5/1/23.	
Company Name:		Crescendo		Site:		GWI	
Name of Contractor		N-10/16/17/18/19					
Nature of work		Civil Work (Northern Block) A/A					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Ceiling A/A to A/A	4523.8	26	Sft		118-398	
2.	Handwork	1932	1	1	50243		
3.	Vertical Bar	2245	1	1	58329		
4.	Handing.	8230	1	1	8230		
5.							
6.	NORTH Block Clg	2108	26	1	5480		
7.		210.8	1	1	210.8		
8.							
9.							
10.							
11.	Total:				2,41,449		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 06/12/2023		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: crecentia  
 Project: GV1  
 Work Description: civil work  
 Contractor: N.krishna  
 Prepared By: sultan  
 Date: 01-01-2023

Approved by: sultan reddy  
 Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
<b>Northern block upper cellar ceiling and beam 2coat plastering work of Grid A1F1 to A2F2)</b>							
1	Grd A1F1 to A2F2 ceiling	2coat plastering	4553.77	sqft	26	118398.02	
	Grd A1F1 to A2F2 ceiling horizontal beam	2coat plastering	1932	sqft	26	50243.62	
	Grd A1F1 to A2F2 ceiling vertical beam	2coat plastering	2245	sqft	26	58379.412	
	haacking Grd A1F1 to A2F2	haacking	8730	sqft	1	8730	235750.794
2	Northern block atrium projection	northern block projection chajja ceiling plastering ceiling haacking	210.8 210.8	sqft sqft	26 1	5480.8 210.8	5691.6
Amount in words: Two lakhs forty one thousand four hundred forty two rupees only							
<b>Total</b>							<b>2,41,442.39</b> <b>2,41,442</b>

MEASUREMENT SHEET									
Company Name:	crocentha					Approved by:		subha reddy	
Project:	GV1					Sign:			
Work Description:	civil work								
Contractor :	N Krishna								
Prepared By :	sultan								
Date:	05-01-2023								
S No.	Item Head	Item Description	Length	Width	Height	D	E	F	G
	Northern block upper cellar ceiling and beam 2coat plastering work of (Grid A1F1 to A2F2)								
	Grid A1F1 to A2F2 ceiling	2coat plastering	152.3	29.9	1	1	4553.77	sft	
	Grid A1F1 to A2F2 ceiling horizontal beam						4553.77		
		B1 (300 x 600)	3.53	29.9	1	10	1055.47	sft	
		B2 (300 x 750)	4.3	29.9	1	1	128.57	sft	
		B3 (450 x 750)	4.3	29.9	1	5	642.85	sft	
		B13 (300 x 600)	3.53	29.9	1	1	105.547	sft	
1	Grid A1F1 to A2F2 ceiling vertical beam						1932		
		B1 (300 x 600)	3.53	27.7	1	11	1075.591	sft	
		B2 (300 x 750)	4.3	27.7	1	5	595.55	sft	
		B3 (450 x 750)	4.3	27.7	1	4	476.44	sft	
		B12 (2300 x 600)	3.53	27.7	1	1	97.781	sft	
	Hacking Grid A1F1 to A2F2	ceiling, horizontal, verticle beams	8730	1	1	1	8730	sft	2245
		northern block projection chajja ceiling plastering	62	3.4	1	1	210.8	sft	8730
2	Northern block atrium projection	ceiling hacking	62	3.4	1	1	210.8	sft	210.8

**Allowance for Consumables**

N.Krishna  
Genome valley  
Hyderabad

Date: 06.12.2023

**In favor of:** cresentia  
**Project / Site:** GV1  
**Location:** Genome valley  
**Type of Work:** civil work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Northern block uppar cellar ceiling, horizontal and vertical beam A1F1 to A2F2 Total Amount = 241442/- Work done from date 06.10.2023 to date 06.12.2023	Rs.48,288/-

Amount in words: Fourty eight thousand two hundreden eighty eight Rupees Only.

Sign: \_\_\_\_\_

## Allowance for Equipment charges

N.Krishna  
Genome valley  
Hyderabad

Date: 06.12.2023

**In favor of:** cresentia  
**Project / Site:** GV1  
**Location:** Genome valley  
**Type of Work:** civil work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Northern block uppar cellar ceiling, horizontal and vertical beam A1F1 to A2F2 Total Amount = 241442/- Work done from date 06.10.2023 to date 06.12.2023	Rs.96,576/-

Amount in words: Ninty six thousand five hundred-en seventy six Rupees Only.

Sign: \_\_\_\_\_

## Allowance for Labour charges

N.Krishna  
Genome valley  
Hyderabad

Date: 06.12.2023

**In favor of:** cresentia  
**Project / Site:** GV1  
**Location:** Genome valley  
**Type of Work:** civil work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Northern block uppar cellar ceiling, horizontal and vertical beam A1F1 to A2F2 Total Amount = 241442/- Work done from date 06.10.2023 to date 06.12.2023	Rs.96,576/-

Amount in words: Ninety six thousand five hundred-en seventy six Rupees Only.

Sign: \_\_\_\_\_