

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		311		Date - site bills Register	9/12/23		
Company Name:		MRPLLP		Site:	NGH		
Name of Contractor		Md. Nadcem					
Nature of work		Plumbing work.					
Work done		From Date	01.11.23		To Date	30.11.23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Completion of prev civil external etc						
2.	A-101,201,201,401,501	05	4,650/-	Flats	23,250/-		
3.	A-601,701,801,901,1001	05	5,115/-	Flats	25,575/-		
4.	A-102,202,302,402,502	05	4,650/-	"	23,250/-		
5.	A-602,702,802,902,1002	05	5,115/-	"	25,575/-		
6.	A-108,208,308,408,508	05	4,650/-	"	23,250/-		
7.	A-608,708,808,908,1008	05	5,115/-	"	25,575/-		
8.	A-109,209,309,409,509	05	4,650/-	"	23,250/-		
9.	A-609,709,809,909,1009	05	5,115/-	"	25,575/-		
10.					-		
11.	Total:				1,95,300/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		9/12/23.		Date:			
Sign:		[Signature]		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Md Nadeem ,
H.No - 12-9-363, Chilakalguda
Hyderabad.

Date: 01.12.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No -A - 101 to 1001, 102 to 1002,108 to 1008,109 to 1009 - On Completion of PVC/CPVC work External line work (Stage - 2) - (30% of Lumpsum Rate per Flat - Rs.15,500/-) Total Amount = 1,95,300/- Work done from date 01.11.2023 to 30.11.2023.	Rs. 78,120/-

Amount in words: Seventy Eight Thousand One Hundred and Twenty Rupees Only

Sign: _____

Bill for Equipment Allowance

Md Nadeem ,
H.No - 12-9-363, Chilakalguda
Hyderabad.

Date: 01.12.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No -A - 101 to 1001, 102 to 1002, 108 to 1008, 109 to 1009 - On Completion of PVC/CPVC work External line work (Stage - 2) - (30% of Lumpsum Rate per Flat - Rs.15,500/-) Total Amount = 1,95,300/- Work done from date 01.11.2023 to 30.11.2023.	Rs. 78,120/-

Amount in words: Seventy Eight Thousand One Hundred and Twenty Rupees Only.

Sign: _____

Bill for Consumables

Md Nadeem ,
H.No - 12-9-363, Chilakalguda
Hyderabad.

Date: 01.12.2023.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No -A - 101 to 1001, 102 to 1002,108 to 1008,109 to 1009 - On Completion of PVC/CPVC work External line work (Stage - 2) - (30% of Lumpsum Rate per Flat - Rs.15,500/-) Total Amount = 1,95,300/- Work done from date 01.11.2023 to 30.11.2023.	Rs. 39,060/-

Amount in words: Thirty Nine Thousand and Sixty Rupees Only.

Sign: _____

ESTIMATE SHEET

Company Name:	MRPLLP	Prepared by:	Vijay Raj			
Project:	Night Heights					
Work Description:	Block - A - Flat No - A - 101 to 1001, 102 to 1002, 108 to 1008 and 109 to 1009 - On Completion of PVC/CPVC External Side work					
Contractor Name:	Nadeem					
Date:	01/12/2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
	Block - A - Flat No - A - 101 to 1001, 102 to 1002, 108 to 1008 and 109 to 1009 - On Completion of PVC/CPVC External Side work					
1	Block - A - Flat No - A - 101, 201, 301, 401, 501,	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	4,650.00	23,250.00
	2	Block - A - Flat No - A - 601, 701, 801, 901, 1001 Added 10% additional Charges for flats above 5th Floo				
		On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	5,115.00	25,575.00
	3	Block - A - Flat No - A - 102, 202, 302, 402, 502				
		On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	4,650.00	23,250.00
	4	Block - A - Flat No - A - 602, 702, 802, 902, 1002 Added 10% additional Charges for flats above 5th Floo				
		On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	5,115.00	25,575.00
	5	Block - A - Flat No - A - 108, 208, 308, 408, 508				
		On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	4,650.00	23,250.00
	6	Block - A - Flat No - A - 608, 708, 808, 908, 1008 Added 10% additional Charges for flats above 5th Floo				
		On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	5,115.00	25,575.00
	7	Block - A - Flat No - A - 109, 209, 309, 409, 509				
		On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	4,650.00	23,250.00
	8	Block - A - Flat No - A - 609, 709, 809, 909, 1009 Added 10% additional Charges for flats above 5th Floo				
		On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	5,115.00	25,575.00
		Amount in words :- One Lakh Ninety Five Thousand Three Hundred Only		Total Amount		195,300.00

4

MEASUREMENT SHEET

Company Name:		MRP LLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No -A - 101 to 1001,102 to 1002, 108 to 1008 and 109 to 1009 - On Completion of PVC/CPVC External Side work							
Contractor Name:		Nadeem							
Date:		01/12/2022							
S.No	Item Head	Item Description	A	B	C	Notes	Quantity	Units	Total Head
1	Block - A - Flat No -A - 101,201,301,401,501,	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
2	Block - A - Flat No -A - 601,701, 801, 901, 1001	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
3	Block - A - Flat No -A - 102,202,302,402,502	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
4	Block - A - Flat No -A - 602,702, 802, 902, 1002	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
5	Block - A - Flat No -A - 108,208,308,408,508	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
6	Block - A - Flat No -A - 608,708, 808, 908, 1008	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
7	Block - A - Flat No -A - 109,209,309,409,509	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
8	Block - A - Flat No -A - 609,709, 809, 909, 1009	On Completion of PVC/CPVC External Side Work (Stage - 2) (30% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00