

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-314 -		Date - site bills Register		9/12/23	
Company Name:		MRPLLP		Site:		NGH.	
Name of Contractor		N. Krishna					
Nature of work		Turnkey civil work.					
Work done		From Date		To Date			
		15.11.23		20.11.23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Internal plastering work						
2.							
3.	A-1005-1450sq	1450sq	70/-	Sqr	1,01,500/-		
4.	A-1006-1450sq	1450sq	70/-	Sqr	1,01,500/-		
5.	A-1007-1450sq	1450sq	70/-	Sqr	1,01,500/-		
6.							
7.							
8.							
9.			GST-18%		54,810/-		
10.					-		
11.	Total:				3,59,310/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		9/12/23			Date:		
Sign:		h			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**MEASUREMENT SHEET**

Company Name:		MRPLLP		Prepared by:		Vijay Raj					
Project:		Nilgiri Heights									
Work Description:		Internal Plastering Work for A - 1005, A - 1006, A - 1007 (Stage - 2)									
Contractor Name:		N. Krishna (Turnkey Civil Work)									
Prepared By		Vijay Raj									
Date:		01/12/2023									
	S.No	Item Head	Item Description	A	B	C	Height	No's	Quantity	Units	Total Head
		Internal Plastering Work for A - 1005, A - 1006, A - 1007 (Stage - 2)		Length	Width						
	1	Internal Plastering Work	Internal Plastering Work for A - 1005 - 1450 Sft	1,450.00	1.00		1.00	1.00	1,450.00	Sft	1,450.00
			Internal Plastering Work for A - 1006 - 1450 Sft	1,450.00	1.00		1.00	1.00	1,450.00	Sft	1,450.00
			Internal Plastering Work for A - 1007 - 1450 Sft	1,450.00	1.00		1.00	1.00	1,450.00	Sft	1,450.00