

Construction division.
Advice for giving credit to contractors/suppliers.

SI. No. - site bills register	10774	Date - site bills register	11/12/2023
Company Name:	MARK-UP	Site:	GHT
Name of Contractor	RAVICHAND MATHI GUYA		
Nature of work	TILE WORK		
Work done	From Date	To Date	
	01/12/2023	10/12/2023	

SI. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-317	01	44,410	NO	44,410/-	
2.	LAPERTITE					
3.	TOTAL TILES					
4.	2 utility tile					
5.	flooring					
6.						
7.						
8.						
9.						
10.						
11.	Total:				44,410/-	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :	
Approved by Project Manager	Approved by Design Team
Date: 11/12/2023	Date:
Sign:	Sign:


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

A. SURESH
PROJECT MANAGER
11 DEC 2023

Estimate Sheet													
Company Name:		MMR KOWKUR LLP								Approved by:			
Project:		GHT								Sign:			
work description:		Flat noA-317 Large tile flooring work done details											
Prepared By :		A Suresh											
Contractor Name :		Ravichand Machigaya								Work done to date :01-12-2023			
Date:		11-Dec-2023								work done from date : 10-12-2023			
		A								D=AxC		E=Sum of D	
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks						
A	A-317												
1	Flooring tile	1,478	Sft	20	29,560								
2	Toilet Tiles	600	Sft	20	12,000								
3	Kitchen & Utility tiles	190	Sft	15	2,850								
						44,410							


 APPROVED BY
11 DEC 2023
 A. SURESH
 PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		Flat noA-317 Large tile flooring work done details								
Prepared By:		A Suresh								
Date :		11 December 2023								
Name of the Contractor :		Ravichand Machigaya								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Flat no A - 317 1945 Sft SUBA	Flooring tile SUBA 58%	1128.0	1.00	1.00	1.00	1128.00	Sft		
		Skirting	350.0	1.00	1.00	1.00	350.00	Sft	1478.0	
2		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00	
3	Kitchen room & Utility		190.0	1.00	1.00	1.00	190.00	Sft	190.00	


 APPROVED BY
 11 DEC 2023
 A. SURESH
 PROJECT MANAGER

Bill For Consumable Charges

Ravichand Machigaya
Plot no 39/1, Rajiv Gruakalpa Nizampet,
Pragathi Nagar, Bachpalli, Medchal
,Telegana 500090

Date:11-12-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of Flooring work at Flat no A-317 Total Amount is Rs :44,410/- Work Done from date01-12-2023 date:10-12-2-2023	Rs.8,882/-

Amount in words: Eight Thousand Eight hundred Eighty Two Only/-



Sign: Ravichand

Bill For Hire Equipment Charges

Ravichand Machigaya
Plot no 39/1, Rajiv Gruakalpa Nizampet,
Pragathi Nagar, Bachpalli, Medchal
,Telegana 500090

Date:11-12-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of Flooring work at Flat no A-317 Total Amount is Rs :44,410/- Work Done from date01-12-2023 date:10-12-2-2023	Rs.17,764/-

Amount in words: Seventeen Thousand Seven hundred Sixty Four Only/-



Sign: Ravichand

Bill For Labor Charges

Ravichand Machigaya
Plot no 39/1, Rajiv Gruakalpa Nizampet,
Pragathi Nagar, Bachpalli, Medchal
,Telegana 500090

Date:11-12-2023

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Completion of Flooring work at Flat no A-317 Total Amount is Rs :44,410/- Work Done from date 01-12-2023 date: 10-12-2023	Rs.17,764/-

Amount in words: Seventeen Thousand Seven hundred Sixty Four Only/-

Sign: Ravichand

