


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2309		Date - site bills Register		29/11/2023	
Company Name:		MRMLP		Site:		GMR	
Name of Contractor		Jammadhan Rasad					
Nature of work		Tiles Laying work					
Work done		From Date		To Date			
		10/11/2023		26/11/2023			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	H-301, H-302, H-303						
2.	H-407-4 flats						
3.	Vetripal dley	925 x 4	16/-	sft	59,200		
4.	skirting	285 x 4	16/-	sft	18,240		
5.	big tiles	925 x 4	4/-	sft	14,800		
6.	skirting	285 x 4	4/-	sft	4,560		
7.	torlets	400 x 4	18/-	sft	28800		
8.	kitchen utility	80 x 4	15/-	sft	4,800		
9.							
10.							
11.	Total:				130,400		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All work done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 29/11/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



	<b>Tiles work at H-407-1360 sft flat</b>						
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00	
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00	
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00	
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00	
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00	
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00	
							32,600.00
							<b>1,30,400.00</b>
		<b>Total</b>					
	<b>Amount in words - One Lakh Thirty Thousand and Four Hundred Rupees only</b>						

MEASUREMENT SHEET						Approved				
Company Name:	MRMLLP									
Project:	GMR									
Work Description:	Tiles work at H-301, H-307, H-406, H-407- 4 flats									
Name of the Contractor	Janardhan Prasad									
Prepared By	K.Narender Reddy									
Date:	29-11-2023									
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
	<b>Tiles work at H-301, H-307, H-406, H-407- 4 flats</b>									
	<b>Tiles work at H-301 - 1360 sft flat</b>									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00	
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	rft	285.00	
	<b>Tiles work at H-307 - 1360 sft flat</b>									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00	
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	rft	285.00	
	<b>Tiles work at H-406 - 1360 sft flat</b>									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00	
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	rft	285.00	

<b>Tiles work at H-407 - 1360 sft flat</b>									
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00

**Bill for Consumables**

Janardhan Prasad  
Seethapalmandi, Warasiguda  
Hyderabad

Date:29-11-2023

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at H-301, H-307, H-406, H-407- 4 flats  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Tiles work at H-301, H-307, H-406, H-407- 4 flats Total amount =Rs 1,30,400=00 Work done from date 10-11-2023 to 26-11-2023	Rs.52,160=00

Amount in words: Fifty Two Thousand One Hundred and Sixty rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**

Janardhan Prasad  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:29-11-2023

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at H-301, H-307, H-406, H-407- 4 flats  
**Towards:** Allowance for Labour charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Tiles work at H-301, H-307, H-406, H-407- 4 flats Total amount =Rs 1,30,400=00 Work done from date 10-11-2023 to 26-11-2023	Rs.52,160=00

Amount in words: Fifty Two Thousand One Hundred and Sixty rupees only.

Sign: \_\_\_\_\_

**Bill for Allowance for Equipments**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:29-11-2023

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at H-301, H-307, H-406, H-407- 4 flats  
**Towards:** Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: Tiles work at H-301, H-307, H-406, H-407- 4 flats Total amount =Rs 1,30,400=00 Work done from date 10-11-2023 to 26-11-2023	Rs.26,080=00

Amount in words: Twenty Six Thousand and Eighty rupees only.

Sign: \_\_\_\_\_