

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1338		Date - site bills Register		11/12/2023	
Company Name:		G.V.R.C		Site:		Innopalis	
Name of Contractor		M.D. Ishaq					
Nature of work		3600 column-03 Barbending & Shuttering					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	3600 column-03	10+119	84.70	SFT	857079.30		
2.	barbending &						
3.	shuttering						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				857079.30		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11/12/2023		Date:		Date:			
Sign: <i>[Signature]</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

RECEIVED
 11 DEC 2023
 T.MADHU
 Project Manager G.V.R.C.

ESTIMATE SHEET							
Company Name:		GVRC			Approved by T Madhu		
Project:		Innopolis					
Work Description:		3600 column-03 shuttering and barbending.					
Name of the Contractor		MD.Ishaq					
Prepared By		T.Madhu					
Date:		11.12.2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	3600	3600 column-03 shuttering and barbending.	10,119.00	sft	84.70	857079.30	



ESTIMATION SHEET-COL-3

Company Name:		GVRC							
Project:		Innopolis							
Work Description:		3600 SHUTTERING & BARBENDING							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head
1	3600	<u>Bcam Slab Columns</u>							
		Slab 02 (Bottom)							
		A1A10-G1G10							
		C1	0.300	0.600	4.675	3	25.245	Sqm	
		C2	0.600	0.600	4.675	3	33.660	Sqm	
		C3	0.675	0.675	4.675	1	12.623	Sqm	
		C4	0.750	0.750	4.675	1	14.025	Sqm	
		C5	0.825	0.825	4.675	1	15.428	Sqm	
		L1W1-L13M13W10						Sqm	
		C1	0.300	0.600	4.675	3	25.245	Sqm	
		C2	0.600	0.600	4.675	9	100.980	Sqm	
		C3	0.675	0.675	4.675	2	25.245	Sqm	
		C4	0.750	0.750	4.675	4	56.100	Sqm	
		C5	0.825	0.825	4.675	1	15.428	Sqm	
		<u>Flat Slab Columns</u>						Sqm	
		C2	0.600	0.600	4.350	4	41.760	Sqm	
		C3	0.675	0.675	4.350	8	93.960	Sqm	
		C4	0.750	0.750	4.350	3	39.150	Sqm	
		C5	0.825	0.825	4.350	8	114.840	Sqm	613.688
								Sft	6606.000
		Lift 01		12.800	4.850	1	62.080	Sqm	
				17.390	4.850	1	84.342	Sqm	
		Lift 02		11.200	4.850	1	54.320	Sqm	
				9.400	4.850	1	45.590	Sqm	
		Lift Columns-1		1.800	4.850	4	34.920	Sqm	
		Lift Columns-2		1.800	4.850	4	34.920	Sqm	
				2.100	4.850	1	10.185	Sqm	326.357
								Sft	3513.000

10119.000