

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1359		Date - site bills Register		12/12/23	
Company Name:		SOV LLP		Site:		SOV-12	
Name of Contractor		Duguru Ramulu					
Nature of work		Grills & fitting work					
Work done		From Date		12/10/23		To Date	
						11/12/23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa no. 136, 199	353	6.00	SFT	2,118/-		
2.	grills fitting						
3.	Villa no. 136	57.66	7.00	SFT	403.65/-		
4.	Villa no. 197 to	208.99	7.00	SFT	1,462.94/-		
5.	199 gates fitting						
6.	Villa no. 186 to 199	403.65	7.00	SFT	2,825.54/-		
7.	cloth hangers						
8.	Fabrication work	51	150.00	nos	7,650/-		
9.	V. no. 165 to 190						
10.							
11.	Total:				14,460/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charge, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:		Silver Oak Villas LLP					
Project:		Silver Oak Villas					
Work Description:		Grills & railing Fitting work					
Name of the Contractor		Duguru Ramulu					
Prepared By		K.Tulasi Rani					
Date:		12-12-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Villa no 136 & 199 Type C1	Grills fitting chargess	353.0	Sft	6.00	2,118.00	
2	Villa no 136 Type C1	Gates fitting charges	57.66	Sft	7.00	403.65	
3	Villa no.197 to 199 Type C1	Gates fitting charges	208.99	Sft	7.00	1,462.94	
4	Villa no 186 to 192 Type C2	Gates fitting charges	403.65	Sft	7.00	2,825.54	
5	Cloth hangers Fabrication villa no.165 to 190	Cloth hangers fixing work with wire	51.00	Nos	150	7,650.00	
						Amount	14,460.13
Total Amount in words: FourteenThousand Four Hundred Sixty Rupees Only							



MEASUREMENT SHEET

Company Name:	Silver Oak Villas LLP								
Project:	Silver Oak Villas-III								
Work Description:	Grills & railing Fitting work								
Contractor Name	Duguru Ramulu								
Prepared By	K.Tulasi Rani								
Date:	12-12-2023								

Approved by:
Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Villa no 136 & 199	Grills fitting chargess	6.00	1.00	4.00	6.00	144.00	Sft	
	Type C1		3.00	1.00	3.50	2.00	21.00	Sft	
			2.00	1.00	4.00	8.00	64.00	Sft	
			2.00	1.00	2.00	7.00	28.00	Sft	
			4.00	1.00	4.00	6.00	96.00	Sft	
2	Villa no 136	Gates fitting charges	11.00	1.00	4.00	1.00	44.00	Sft	353.00
	Type C1		3.42	1.00	4.00	1.00	13.66	Sft	
3	Villa no.197 to 199	Gates fitting charges	11.42	1.00	4.00	3.00	136.99	Sft	57.66
	Type C1		6.00	1.00	4.00	3.00	72.00	Sft	
4	Villa no 186 to 192	Gates fitting charges	11.42	1.00	4.00	7.00	319.65	Sft	208.99
	Type C2		3.00	1.00	4.00	7.00	84.00	Sft	
									403.65
5	Cloth hangewrs Fabrication villa no.165 to 190	Cloth hangers fixing work with wire	5.00	1.00	2.00	51.00	51.00	Nos	51.00