

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1345		Date - site bills Register		19/12/23	
Company Name:		GVRG		Site:		Imnopolis	
Name of Contractor		Faim Khan					
Nature of work		Aluminium & cable vault Fabrication					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	MS L-angle 4x600	104.40	35	Kg's	3,654.00		
2.	MS L-angle 50x600x5mm	141.30	35	Kg's	4,945.50		
3.	MS flat 85x3T	36.50	35	Kg's	1,277.50		
4.	MS L-angle 85x600x3mm	39.85	35	Kg's	1,394.75		
5.					11,271.75		
6.	ADAL 10-1.				1,127		
7.							
8.							
9.							
10.							
11.	Total:				12,399		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, etc. for key civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for simple jobs where guideline rates are clearly given.

APPROVED BY  
 19/12/23  
 PROJECT MANAGER  
 GVRG. PVT. LTD.

ESTIMATE SHEET							
Company Name :	GVRC				Approved by:	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description	Atrium & Cable vault fabrication work done.						
Contact Name :	Faim khan						
Prepared By :	Madhan.O						
Date :	17.12.23						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Towards STP in cable vault area crossing purpose walk way fabrication work done.	Towards STP in cable vault area crossing purpose (4'X16') walk way fabrication work done.					
		MS L-angle 40X6000X4mm Size	104.40	Kg's	35.00	3,654.00	
		MS L-angle 50X6000X5mm Size	141.30	Kg's	35.00	4,945.50	
2	Atrium lift staging work	MS Flat 25X3T mm	36.50	Kg's	35.00	1,277.50	
		MS L-angle 25X6000X3mm Size	39.85	Kg's	35.00	1,394.75	
					<b>Total</b>	<b>11,271.75</b>	
		Add 10% for travelling from far places	0.10			1,127	
					<b>Grand Total</b>	<b>12,399</b>	



**MEASUREMENT SHEET**

<b>Company Name :</b> GVRC						<b>Approved by:</b> Madhu		
<b>Project :</b> INNOPOLIS						<b>Sign:</b>		
<b>Work Description</b> Atrium & Cable vault fabrication work done.								
<b>Contractor Name :</b> Faim khan								
<b>Prepared by :</b> Madhan.O								
<b>Date :</b> 17.12.23								
			<b>A</b>	<b>B</b>	<b>C</b>	<b>D</b>	<b>E=AxBxCxD</b>	<b>F</b>
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>
1	Towards Cable vault walk way extention fabrication work done.	Towards Cable vault walk way extention fabrication work done.						
		MS L-angle 40X6000X4mm Size	146.00	1.00	1.00	1.00	146.00	Kg's
		MS L-angle 50X6000X5mm Size	49.20	1.00	1.00	1.00	49.20	Kg's
2	Atrium lift staging work	MS Flat 25X3T mm	36.50	1.00	1.00	1.00	36.50	Kg's
		MS L-angle 25X6000X3mm Size	39.85	1.00	1.00	1.00	39.85	Kg's

