


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		3264		Date - site bills Register		30/12/2023	
Company Name:		MRM LLP		Site:		GMR	
Name of Contractor Baichand (Tiles)							
Nature of work Tiles H-101, H-601, H-604, H-605, H-607							
Work done		From Date		To Date			
		02/11/23		15/12/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Flooring tiles						
2.	H-101, H-601,	05	32,600	sqft.	1,63,000/-		
3.	H-604, H-605,						
4.	H-607						
5.	Flooring, Hall,						
6.	kitchen, toilets,						
7.	Toilets.						
8.							
9.							
10.							
11.	Total:				1,63,000/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/12/2023		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET					Approved		
Company Name:		MRMLLP					
Project:		GMR					
Work Description:		Tiles work at H-101,H-601,H-604,H-605,H-607					
Name of the Contractor		Ravichand					
Prepared By		Narender Reddy					
Date:		29-11-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
Tiles work at H-101-1360 sft flat							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00	
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00	
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00	
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00	
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00	
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00	
							32,600.00
Tiles work at H-601-1360 sft flat							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00	
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00	
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00	
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00	
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00	
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00	
							32,600.00
Tiles work at H-604-1360 sft flat							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00	
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00	
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00	
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00	
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00	
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00	
							32,600.00

	Tiles work at H-605-1360 sft flat							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00		
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00		
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00		
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00		
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00		
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00		
							32,600.00	
	Tiles work at H-607-1360 sft flat							
1	Tiles flooring work	Vetrified Tiles Flooring 68% of 1360	925.00	sft	16.00	14,800.00		
2	Skirting	Skirting 3"	285.00	sft	16.00	4,560.00		
3	Tiles flooring work big tiles	Vetrified Tiles Flooring 68% of 1360	925.00	sft	4.00	3,700.00		
4	Skirting big tiles	Skirting 3"	285.00	sft	4.00	1,140.00		
5	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00		
6	Kitchen & Utility	Kitchen & utility tiles work	80.00	sft	15.00	1,200.00		
							32,600.00	
						Total	1,63,000.00	
		Amount in words - One Lakh Sixty Three Thousand Rupees only						

MEASUREMENT SHEET

Company Name:

MRMLLP

Project:

GMR

Work Description:

Tiles work at H-101,H-601,H-604,H-605,H-607

Name of the Contractor

Ravichand

Prepared By

Narender Reddy

Date:

19-12-2023

Approved

S No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
Tiles work at H-101-1360 sft flat									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	ft	285.00
Tiles work at H-601 - 1360 sft flat									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	ft	285.00
Tiles work at H-604 - 1360 sft flat									
1	Tiles flooring work	Flooring work - 1360 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	80.00	1.00	1.00	1.00	80.00	sft	80.00
4	Skirting	Skirting 3" - 21 % of SBUA	285.00	1.00	1.00	1.00	285.00	ft	285.00

	Tiles work at H-605 - 1360 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at H-607 - 1360 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00

Allowance for Consumables

Ravichand
Mallapur
Hyderabad

Date: 19.12.2023

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles flooring -H block flats 101,601,604,605 & 607
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards H block tiles flooring flats 101,601,604,605 & 607 Total amount =163000/- Work done from date 02.11.2023 to date 15.12.2023.	Rs.32600/-

Amount in words: Thirty two thousand six hundred Rupees Only.

Sign: _____

Bill for Equipment Allowance

Ravichand
Mallapur
Hyderabad

Date: 19.12.2023

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles flooring -H block flats 101,601,604,605 & 607
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards H block tiles flooring flats 101,601,604,605 & 607 Total amount =163000/- Work done from date 02.11.2023 to date 15.12.2023.	Rs.65200/-

Amount in words: Sixty five thousand two hundred Rupees Only.

Sign: _____

Allowance for Labour charges

Ravichand
Mallapur
Hyderabad

Date: 19.12.2023

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Tiles flooring -H block flats 101,601,604,605 & 607
Towards: Bill for labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards H block tiles flooring flats 101,601,604,605 & 607 Total amount =163000/- Work done from date 02.11.2023 to date 15.12.2023.	Rs.65200/-

Amount in words: Sixty five thousand two hundred Rupees Only.

Sign: _____