

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		3271		Date - site bills Register		27/12/23	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		Thirupati Raju					
Nature of work		G/H Blocks ATS Installation					
Work done		From Date		To Date			
		14/12/23		16/12/23			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	G/H Blocks ATS	1	1	NO'S	6500		
2.	installation and						
3.	cable glanding						
4.	with D/G Fe EB with						
5.	Cable						
6.	connection backup	280	10	NO'S	2800		
7.	And cable laying						
8.	(communication)						
9.							
10.							
11.	Total:				9,300		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	Modi Realty Mallapur	Approved By	Ramesh reddy						
Project:	GMR								
Work Description:	G,H blocks ATS installation and cable glanding with DG & EB with cable connection backup AMF cable laying communication								
Name of the Contractor	Raju								
Prepared By	G Akash								
Bill Date:	12.20.2023								
work date	14.12.2023 to 16.12.2023								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	G=Sum of E Item Head Total
1	G,H blocks ATS installation and cable glanding with DG & EB with cable connection backup AMF cable laying communication	ATS installation and cable connection for DG & EB with cable connection AMF cable laying communication form DG yard to G metering room.	1.00	1.00	1.00	1.00	1.00	No's	1.00
2	communication		280.00	1.00	1.00	1.00	280.00	Mtrs	280.00

ESTIMATE SHEET

Company Name:	Modi Reality Mallapur							
Project:	GMR							Approved by: Ramesh reddy Sign:
Work Description:	G,H blocks ATS installation and cable glanding with DG							
Name of the Contractor	Raju							
Prepared By	G Akash							
Bill Date:	12.20.2023							
work date	14.12.2023 to 16.12.2023							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount		
	1	G,H blocks ATS installation and cable glanding with DG & EB with cable connection backup AMF	1.00	No's	1.00	6500		
	2	cable laying communication	280.00	Mtrs	10.00	2800		
			TOTAL AMOUNT			9300		