


**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		3304		Date - site bills Register		5/1/24	
Company Name:		NRMLP		Site:		GMR	
Name of Contractor		SBM Centeeing Contractors.					
Nature of work		Beams & Slab					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	f Block slab						
2.	o Centeeing						
3.	woeke.						
4.	a) Beams	8989		42 sft	377538		
5.	b) slab	13408		42 sft	563136		
6.							
7.							
8.							
9.							
10.			GST 18 %				
11.							
Total:							11,09,995
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		20231202031		PO/WO date:		2/12/23	
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

**Note:** 1. This advise must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

# ESTIMATE SHEET

Company Name:			MRMLLP			Approved by: Ahmed		
Project:			Gulmohar Residency			Sign:		
Work Description:			RCC					
Contractor Name:			SBM centering contractors					
Prepared By			Nagendar					
Date:			02.01.24			PO no: 20231202031		
						PO date: 02.12.2023		
S No.			Item Head					
1			E block Slab 0 Centering work					
			Beams			Quantity		
			Slab			8989		
						Units		
						Sft		
						Rate		
						42.00		
						Amount		
						5,63,136		
						Item Head Total		
						9,40,674		
						GST - 18%		
						1,69,321		
						11,09,995		

Beam Size		Footings, Columns and Slab					
		9" x 18"	9" x 24"	12" x 24"			
Centering area in sft per rft		2.92	3.75	4.00			
Concrete area in cft per rft		0.81	1.13	1.50			
S. no	Floor	Grid No	Beam length in rft	Beam length in rft	Beam length in rft	Centering area in sft	Concreting qty in cft
1	Slab-0	B1	302.70			882.88	245.94
2	Slab-0	B2	1,343.36			3,918.13	1,091.48
3	Slab-0	B3	731.69			2,134.10	594.50
4	Slab-0	B4	70.32			205.10	57.14
5	Slab-0	B5	23.83			69.50	19.36
6	Slab-0	B6	299.74			874.24	243.54
7	Slab-0	B7	140.89			410.93	114.47
8	Slab-0	B8	43.82			127.81	35.60
9	Slab-0	B9		25.00		93.75	28.13
10	Slab-0	B10	6.50			18.96	5.28
11	Slab-0	B11	18.33			53.46	14.89
12	Slab-0	B12	16.33			47.63	13.27
13	Slab-0	B13	18.16			52.97	14.76
14	Slab-0	B14	19.16			55.88	15.57
15	Slab-0	B15	14.83			43.25	12.05
<b>Total Beam-0</b>			<b>3,049.66</b>			<b>8,988.59</b>	<b>2,506</b>

E block raft+1st lift of column estimation.xlsx

Slab-0 Area		Footings, Columns and Slab																	
S No.	Item	Type	Thickness	Slab area from ACCAD in sft	Slab deduction for ducts in sft	Slab deduction for staircase in sft	Slab deduction lift in sft	Slab other deduction in sft	Waist/staircase area in sft	Net slab area in sft	Slab Perimeter from ACCAD in rft	Slab perimeter addition for ducts in rft	Slab perimeter addition for staircase in rft	Slab perimeter addition for lift in rft	Slab perimeter addition in rft	Add Waist/staircase perimeter in sft	Net perimeter in sft	Centerline area in sft	Concrete qty in cft
1	Slab-0	S1, S2, S4, S5 and S6	0.42	11,913						11,781	555			80		264	12045	4,948	
2	Slab-0	S3	0.5	1,363			133			1,363							1363	682	
Total Slab-0																	13,408	5,630	

**SBM CENTRING CONTRACTORS**

1-10-1/200/127/1, Plot No.127/1, Maruthi Nagar, Kushalguda, ECIL, Hyderabad, Medchal-Malkajgiri, Telangana-500062

email : yelleshkumar95@gmail.com

GSTIN: 36BEBPS1295F2ZE

To  
M/s. Mod4 Realty Mallapudi LLP  
S-4-187/384, Indrakot  
Secundrabad  
Party GST No. 36AAEFM1459R1ZP

Invoice No. : 003 Date :  
D.C. Date :  
P.O. No. : 20231202031 Date :  
Vehicle No. :  
State :  
State Code :

S. No.	Description of Goods	HSN CODE	Qty	Rate	AMOUNT
	E block Slabo centring work.  Beams and Slab		22397	42	9,40,674
Total					9,40,674
CGST 9%					84,660
SGST 9%					84,660
IGST					
Total Amount After Tax					11,09,995

Rupees in words Eleven lakhs Nine Thousand NineHundred Ninety Five only.

For SBM CENTRING CONTRACTORS

U. Yellaiya  
Authorised Signatory

Receivers Signature