

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-326-		Date - site bills Register		9/1/24	
Company Name:		MRP UP		Site:		NGH	
Name of Contractor		B. Basappa					
Nature of work		Painting					
Work done		From Date		15/12/23		To Date	
						05/01/24	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block flat	-5700-	12.80/-	sft	72,960/-		
2.	no - 1001,1002,						
3.	1008 & 1009.						
4.	40% Painting						
5.	work done						
6.							
7.							
8.							
9.							
10.							
11.	Total:				72,960/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		2023/219021		PO/WO date:		19/12/23	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 9/1/24		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name		MRPLLP			Approved by: Vijay raj				
Project:		Nilgiri Heights							
Work Descriptio		Painting work							
Contractor:		B.Basappa							
Prepared By:		Anil.M							
Date:		08.01.2024							
S No.	Item Head	Item Description	Quantity	Units	of work done	Rate	Amount	Item Head Total	
1	A-Block flat no	1001, 1002, 1008, 1009	5700	sft	40%	12.80	72,960.00		
	40 % painting work								
							<b>Total Amount</b>	<b>72,960</b>	
Note : As per circular no 844(f) total painting work in flat Rate is Rs.32/- per									

4

<b>MEASUREMENT SHEET</b>																			
Company Name		MRPLLP																	
Project:		Nilgiri Heights																	
Work Description		Painting work																	
Contractor:		B.Basappa																	
Prepared By:		Anil.M																	
Date:		08.01.2024																	
S No.		Item Head		Item Description		Length		Width		Height		No's		Quantity		Units		Item Head Total	
1		A-Block flat no		1001, 1002, 1008, 1009		1,425		1.00		1.00		4.00		5,700.00		sft			
		40 % painting work																	

Approved by: Vijay raj

**Bill for consumables**

B.Basappa  
Mallapur  
Hyderabad

Date: 08.01.2024

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Painting work  
**Towards:** Allowance for consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards stage 1 painting work done for flat no A - 1001, 1002, 1008 & 1009 at A-Block.  Total Amount = 72,960/- Work done from date: 15.12.23 to date: 05.01.24	Rs.14,592/-

Amount in words: Fourteen thousand Five hundred and ninety two rupees only.

Sign: \_\_\_\_\_

## Bill for labour charges

B.Basappa  
Mallapur  
Hyderabad

Date: 08.01.2024

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Painting work  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards stage 1 painting work done for flat no A - 1001, 1002, 1008 & 1009 at A-Block.  Total Amount = 72,960/- Work done from date: 15.12.23 to date: 05.01.24	Rs.29,184/-

Amount in words: Twenty Nine thousand One hundred and eighty Four rupees only.

Sign: \_\_\_\_\_

## Bill for Allowance for equipment

B.Basappa  
Mallapur  
Hyderabad

Date: 08.01.2024

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Painting work  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards stage 1 painting work done for flat no A - 1001, 1002, 1008 & 1009 at A-Block.  Total Amount = 72,960/- Work done from date: 15.12.23 to date: 05.01.24	Rs.29,184/-

Amount in words: Twenty Nine thousand One hundred and eighty Four rupees only.

Sign: \_\_\_\_\_