Construction division, Advice for giving credit to contractors/suppliers.

	No. – site bills		2		Date	- site b	211.		-	
	gister	12	328		Regis		onis	16%	1-1	
-	mpany Name:	M	RM L	P	Site:			1010	1124	_
Na	me of Contractor	1		4		-		00	MR_	
Nat	ture of work		Yellaid		·					
Wo	rk done	From	lock upp	orbase	ment	egm.	wm, D	2c le	relling	(00)
SI.	Villa/Flat/block			201	12/23	Te	Date		01/24	
No.	* mariar block	no.	Qty.	Rate		Units	Amour	nt	Contrac	tors
1.	F- block UPTWO	basory		-					bill no	
2.	(4") DLC lays	13 (3 (1)		1						
3.	(3(1)			10	5		50,0	00 00)	
4.										
5.										
6.			-							
7.										
8.			-	-						7
9.	The second section of the second seco		1				* ,			-
10.										-
11.										-
		otal:					50,00			-
	equired	GYES	NO.	(GST bil	require	d	YES V	NO	-
	urement &	V. Requ		-		ment &		Enclose		-
	ate sheet: O no.	Not	required	e	stimate	sheet:	1	Not encl		The same of the sa
				P	O/WO	date:		TOT CITE	oscu	-
Rema	rks :					-	i			-
					-					1
-				-						- Contraction of the Contraction
					-					
A										
	ved by Project Mai	nager	Approve	d by D	esign T	eam	Approve	d by M.	D.	1
Date:	Nun	7	Date:				Date:		-	-
Sign:	16	0190	Sign:			-	Sign:			-
lotes: 1.	This advice must be sen	within 7	days of comple	tino n	i. n m		orgii:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET	[SHEET							
Company Name:	MRMallapurLLP			Approved by:		Ahmed Khan		
Project:	Gulmohar Residency			Sign:				
Vork Description	: Earth and DLC filling with	Work Description: Earth and DLC filling with compaction at F-block upperbsement						
Contractor:	Orsu yellaiah							
Prepared By:	V.Sanketh							
Date:	16-01-2024							
			>	В	C	D	E= AxBxCxD	1 21
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
-	F-block	Earth filling & compacted upto plinth level at F-block upperbasement	6,052.00	1.00	0.50	1.00	3,026.00 cfi	ft
2		(3") Earth removing at F-block upperbasement	6052.00	1.00	0.25	1.00	1,513.00 cft	ft
w		(4") DLC laying compacted to (3")	6052.00	1.00	1.00	1.00	6,052.00 sft	ft

1 F-block 2	1 F-blo		S No. Item Head	Date: 16-01-2024	Prepared By V.Sanketh	Contractor: Orsu yellaiah	Work Description: Earth and DL	Project: Gulmohar Residency	Company Name: MRMallapurLLP	ESTIMATE SHEET
			lead				C filling with	sidency	CIT _B	
at F-block upperbasement (3") Earth removing at F-block upperbaseme (4") DLC laying compacted to (3")	t F-block upperbasement	Earth filling & compacted upto plinth level	Item Description				Earth and DLC filling with compaction at F-block upperbsement			
1,513.00	3,020.00	200	Quantity							
sft		c p	Units							
9.00		3.25	Rate					Sign:	Approved by:	
13,617.00	7,00000	9.834 50	Amount						Ahmed Khan	

Allowance for Consumables

O.Yellaiah

Mallapur Hyderabad

Date: 16.01.2024

In favor of:

MR Mallapur LLP

Project / Site:

Gulmohar Residency

Location:

Mallapur

Type of Work:

F-block upperbasement, morrum, DLC levelling, compaction

Towards:

Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done F-block	
	upperbasement, morrum, DLC levelling, compaction	Rs.10,000 /-
	Total Amount = 50,000 /-	
	Work done from date 20.12.2023 to date 11.01.2024	

Amount in words: Ten thousand Rupees Only.

Allowance for equipment

O.Yellaiah

Mallapur Hyderabad

Date: 16.01.2024

In favor of:

MR Mallapur LLP

Project / Site:

Gulmohar Residency

Location:

Mallapur

Type of Work:

F-block upperbasement, morrum, DLC levelling, compaction

Towards:

Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done F-block	
	upperbasement, morrum, DLC levelling, compaction	Rs.20,000 /-
	Total Amount = 50,000 /-	
	Work done from date 20.12.2023 to date 11.01.2024	

Amount in words: Twenty thousand Rupees Only.

Allowance for labour charges

O.Yellaiah Mallapur Hyderabad

Date: 16.01.2024

In favor of:

MR Mallapur LLP

Project / Site:

Gulmohar Residency

Location:

Mallapur

Type of Work:

F-block upperbasement, morrum, DLC levelling, compaction

Towards:

Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done F-block	
	upperbasement, morrum, DLC levelling, compaction	Rs.20,000 /-
	Total Amount = 50,000 /-	2
	Work done from date 20.12.2023 to date 11.01.2024	

Amount in words: Twenty thousand Rupees Only.

|--|

Fw: Approval for F-block upper basement Murrum filling, DLC laying and Compaction work.

From: ahmed khan (ahmed@modiproperties.com)

To: sanketh@modiproperties.com

Date: Tuesday, January 16, 2024 at 05:25 PM GMT+5:30

Thanks and Regard Md. Ahmedullah Khan
Project Manager | +91 7842708376 | ahmed@modiproperties.com
Modi Properties Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities.

Forwarded message ----

From: "Anand Mehta" <anandmehta@modiproperties.com>

To: "ahmed khan" <ahmed@modiproperties.com>

Cc:

Sent: Mon, 11 Dec 2023 at 3:04 pm

Subject: Re: Approval for F-block upper basement Murrum filling, DLC laying and Compaction work.

Negotiate to 50000rs

Regards,

Anand Mehta.

Director | +91 98850 00518 | anandmehta@modiproperties.com Don't just buy a flat / villa! Buy a great lifestyle! Affordable flats / villas in gated communities. Modi Properties Pvt. Ltd. | www.modiproperties.com Mehta Constructions | www.mehtaconstructionshyd.com 5-4-187/ 3 & 4, M G Road, Sec'bad -03 | Ph: +91 40 6633 551

On 09-Dec-2023, at 4:43 PM, ahmed khan <ahmed@modiproperties.com> wrote:

Respected Anand Sir,

Please find here with the attached estimation sheet for the approval of F-block upper basement Murrum filling, DLC laying and Compaction work.

Thanks and Regards
Md. Ahmedullah Khan
Project Manager | +91 7842708376 | ahmed@modiproperties.com
Modi Properties Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad -03 | Ph: +91 40 6633 5551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities.

<Sri sai civil contractors F-block UB earth & civil works.xlsx>

about:blank