

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		189	Date - site bills Register		17/01/24	
Company Name:		Dr. MPR BioTech Pvt. Ltd.		Site: Nextopolis		
Name of Contractor Narsing Rao						
Nature of work Compound wall painting work						
Work done From Date _____ To Date _____						
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	North side - Compound	1,350	1.75	SF1	2362.5	
2.	Wall primer					
3.	Keel stone @ green hill	600	10	RFT	6000/-	
4.	Speed breaker	25	10	RFT	250/-	
5.	M.S. Paving @ North	111	11	SFT	12215.5	
6.	side - elevated -					
7.						
8.						
9.						
10.						
11.	Total:				20,828/-	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : - AS per circular no: 844 (E)						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: _____		Date: _____		Date: _____		
Sign: _____		Sign: _____		Sign: _____		
<small>Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.</small>						
<div style="border: 2px solid blue; padding: 5px; display: inline-block;"> <b>APPROVED BY</b>    <small>RAM KISHOR</small>  <b>PROJECT MANAGER</b> </div>						

**ESTIMATE SHEET**

Company Name: DR Nrk biotech Pvt ltd  
 Project: Nextopolis  
 Work Description: Compound wall Painting  
 Contractor Name: Narsing rao  
 Prepared By: Sai kumar  
 Date: 11.01.23

Approved by:  
 Sign: 

Ramakrishan

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Northside	Compound wall primer	1,350	Sft	1.75	2362.5
		Kerb stone @ Green belt	600	rf	10	6000
		Speed breaker	25.00	rf	10.0	250
	Ms Railing on top of Comp. Wall	Northside Elevated railing	1111	sft	11	12215.5
		Total				20,828.00

Rates as per Circular no-844 (F) dated 19.10.21

Inwords: - Twenty Thousand Eight Hundred and Twenty Eight Rupees Only.

MEASUREMENT SHEET

Company Name: DR Nrk biotech Pvt ltd  
 Project: Nextopolis  
 Work Description: Compound wall Painting  
 Contractor Name: Narsing rao  
 Prepared By: Sai kumar  
 Date: 11.01.23

Approved by:  
 Sign:

Ramkishan

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	Northside	Compound wall primer	300.00	1.00	4.50	1.00	1350.00	sft
		Kerb stone @ Green belt	300.00	1.00	1.00	2.00	600.00	rfi
		Speed breaker	25.00	1.00	1.00	1.00	25.00	rfi
	Entry Gate NE/NW-Pedestals gate	MS Gates Painting	23.75	5.00	1.00	2.00	237.50	sft
	NE/NW-Pedestals gate's Northside	MS Gates Painting	3.00	5.00	1.00	2.00	30.00	sft
		Elevated railing over compound wall	300.00	1.00	2.81	1.00	843.00	sft
							<b>1110.50</b>	<b>sft</b>