

Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. - site bills register		191		Date - site bills Register		17/01/24	
Company Name:		DI.ARE Projects PVT LTD		Site:		Nextopolis	
Name of Contractor		M. Narsing Rao					
Nature of work		Main Block - SE, SW - painting work					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
① 1.	Main block - South East	3,922	11.75	SFT	46,086/-		
2.	Staircase putty + ORB						
② 3.	South west - still	3,922	11.75	SFT	46,086/-		
4.	to 4 th floor						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				92,172/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : AS per circular No - 844 [F]							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/01/24		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

PROJECT MANAGER

ESTIMATE SHEET

Company Name: DR Nrk biotech Pvt Ltd
 Project: Nextipolis
 Work Description: Main block
 Contractor Name: Nursing ruo
 Prepared By: Sai Kumar
 Date: 11.01.23

Approved by: 
 Sign: Rankishan

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Main block					
	Southeast $\left(\begin{matrix} (TD-1-1) \\ (TD-1-2) \end{matrix} \right)$	Staircase putty + OBD	3,922	SA	11.75	46,086
	Southwest	Stilt to 4th floor	3,922	SA	11.75	46,086
		Total				92,172.17

Rates as per Circular no-844 (F) dated 19.10.21

Inwords:-Ninety Two Thousand One Hundred and Seventy Two Rupees Only.

31.10.1 + 61.20.6
 5.75 + 6.00 = 11.75

MEASUREMENT SHEET

Company Name: DR Nrk biotech Pvt ltd

Project: Nextopolis

Work Description: Main block

Contractor Name: Narsing rao ✓

Prepared By: Sai kumar ✓

Date: 11.01.23

Approved by:
Sign:

Ramkishan

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	Main block SouthEast	Staircase putty + OBD Stilt to 4th floor						
		Landing Ceiling	11.75 ✓	5.50 ✓	1.00 ✓	10.00 ✓	646.25 ✓	sft
		waist flight ceiling	5.00 ✓	14.50 ✓	1.00 ✓	8.00 ✓	580.00 ✓	sft
		Landing above wall	11.50 ✓	10.00 ✓	1.00 ✓	4.00 ✓	460.00 ✓	sft
		Side walls	34.00 ✓	10.00 ✓	1.00 ✓	4.00 ✓	1360.00 ✓	sft
			13.00 ✓	10.00 ✓	1.00 ✓	4.00 ✓	520.00 ✓	sft
			20.00 ✓	12.00 ✓	1.00 ✓	1.00 ✓	240.00 ✓	sft
			1.33 ✓	9.00 ✓	1.00 ✓	1.00 ✓	11.97 ✓	sft
			13.00 ✓	1.00 ✓	1.00 ✓	8.00 ✓	104.00 ✓	sft
							3922.22 ✓	sft
2	Main block SouthWest	Staircase putty + OBD Stilt to 4th floor						
		Landing Ceiling	11.75 ✓	5.50 ✓	1.00 ✓	10.00 ✓	646.25 ✓	sft
		waist flight ceiling	5.00 ✓	14.50 ✓	1.00 ✓	8.00 ✓	580.00 ✓	sft
		Landing above wall	11.50 ✓	10.00 ✓	1.00 ✓	4.00 ✓	460.00 ✓	sft
		Side walls	34.00 ✓	10.00 ✓	1.00 ✓	4.00 ✓	1360.00 ✓	sft
			13.00 ✓	10.00 ✓	1.00 ✓	4.00 ✓	520.00 ✓	sft
			20.00 ✓	12.00 ✓	1.00 ✓	1.00 ✓	240.00 ✓	sft
	1.33 ✓	9.00 ✓	1.00 ✓	1.00 ✓	11.97 ✓	sft		
	13.00 ✓	1.00 ✓	1.00 ✓	8.00 ✓	104.00 ✓	sft		
					3922.22 ✓	sft		

Total = 2

3922.22 sft