


**Construction division.  
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		333	Date - site bills Register		23/1/24		
Company Name:		MRPUP	Site:		NGH		
Name of Contractor		K. Krishna					
Nature of work		Floor Chipping & Dust shifting					
Work done		From Date	10/1/24	To Date	21/1/24		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Floor chipping						
2.	A-201, 203,	-9750-	3/-	sft	29,250/-		
3.	204, 205, 206						
4.	208 & 209						
5.	Dust shifting						
6.	A-201, 203,	-9750-	2.45/-	sft	23,887/-		
7.	204, 205,						
8.	206, 208 &						
9.	209						
10.							
11.	Total:				53,137/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 23/1/24		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Equipment Allowance

K.Krishna,  
Mallapur, Malkagiri  
Hyderabad.

Date: 22.01.2024.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Scaffolding Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Floor Chipping and Dust Shifting for Flooring in A - 201,203,204,205,206,208,209 Total Amount = 53,137/- Work done from date 10.01.2024 to 21.01.2024	Rs. 21,255/-

Amount in words: Twenty One Thousand Two Hundred and Fifty Five Rupees Only.

Sign: \_\_\_\_\_

## Bill for Consumables

K.Krishna,  
Mallapur, Malkagiri  
Hyderabad.

Date: 22.01.2024

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Scaffolding Work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Floor Chipping and Dust Shifting for Flooring in A - 201,203,204,205,206,208,209 Total Amount = 53,137/- Work done from date 10.01.2024 to 21.01.2024	Rs. 10,627/-

Amount in words: Ten Thousand Six Hundred and Twenty Seven Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

K.Krishna,  
Mallapur,Malkagiri  
Hyderabad.

Date: 22.01.2024.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Scaffolding Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Floor Chipping and Dust Shifting for Flooring in A - 201,203,204,205,206,208,209 Total Amount = 53,137/- Work done from date 10.01.2024 to 21.01.2024	Rs. 21,255/-

Amount in words: Twenty One Thousand Two Hundred and Fifty Five Rupees Only.

Sign: \_\_\_\_\_

**SUREMENT SHEET**

Company Name:

MRPLLP

Prepared by:

Vijay Raj

Project:

Nilgiri Heights

Work Description:

Floor Chipping and Dust Shifting for Flooring in A - 201,203,204,205,206,208,209

Contractor Name:

K. Krishna

Date:

22-01-2024

S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
		Floor Chipping and Dust Shifting for Flooring in A - 201,203,204,205,206,208,209	A	B	C				
1	Floor Chipping	Flat No - A - 201	1,350.00	1.00	1.00	1.00	1,350.00	Sft	1,350.00
		Flat No - A - 203	1,425.00	1.00	1.00	1.00	1,425.00	Sft	1,425.00
		Flat No - A - 204	1,350.00	1.00	1.00	1.00	1,350.00	Sft	1,350.00
		Flat No - A - 205	1,325.00	1.00	1.00	1.00	1,325.00	Sft	1,325.00
		Flat No - A - 206	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Flat No - A - 208	1,425.00	1.00	1.00	1.00	1,425.00	Sft	1,425.00
		Flat No - A - 209	1,425.00	1.00	1.00	1.00	1,425.00	Sft	1,425.00
2	Dust Shifting for Flooring	Flat No - A - 201	1,350.00	1.00	1.00	1.00	1,350.00	Sft	1,350.00
		Flat No - A - 203	1,425.00	1.00	1.00	1.00	1,425.00	Sft	1,425.00
		Flat No - A - 204	1,350.00	1.00	1.00	1.00	1,350.00	Sft	1,350.00
		Flat No - A - 205	1,325.00	1.00	1.00	1.00	1,325.00	Sft	1,325.00
		Flat No - A - 206	1,450.00	1.00	1.00	1.00	1,450.00	Sft	1,450.00
		Flat No - A - 208	1,425.00	1.00	1.00	1.00	1,425.00	Sft	1,425.00
		Flat No - A - 209	1,425.00	1.00	1.00	1.00	1,425.00	Sft	1,425.00



ESTIMATE SHEET						
Company Name:	MRPLLP	Prepared by:	Vijay Raj			
Project:	Nilgiri Heights					
Work Description:	Floor Chipping and Dust Shifting for Flooring in A - 201,203,204,205,206,208,209					
Contractor Name:	K. Krishna					
Date:	22-01-2024					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
Floor Chipping and Dust Shifting for Flooring in A - 201,203,204,205,206,208,209						
1	Floor Chipping	Flat No - A - 201	1,350.00	Sft	3.00	4,050.00
		Flat No - A - 203	1,425.00	Sft	3.00	4,275.00
		Flat No - A - 204	1,350.00	Sft	3.00	4,050.00
		Flat No - A - 205	1,325.00	Sft	3.00	3,975.00
		Flat No - A - 206	1,450.00	Sft	3.00	4,350.00
		Flat No - A - 208	1,425.00	Sft	3.00	4,275.00
		Flat No - A - 209	1,425.00	Sft	3.00	4,275.00
2	Dust Shifting for Flooring	Flat No - A - 201	1,350.00	Sft	2.45	3,307.50
		Flat No - A - 203	1,425.00	Sft	2.45	3,491.25
		Flat No - A - 204	1,350.00	Sft	2.45	3,307.50
		Flat No - A - 205	1,325.00	Sft	2.45	3,246.25
		Flat No - A - 206	1,450.00	Sft	2.45	3,552.50
		Flat No - A - 208	1,425.00	Sft	2.45	3,491.25
		Flat No - A - 209	1,425.00	Sft	2.45	3,491.25
		Total Amount				53,137.50
Amount in words :- Fifty One Thousand One Hundred and Eighty Seven Rupees Only						
<b>Note: - Lift charges Rs. 0.20 per floor. For 2nd Floor - 2.25 + 0.20 = 2.45/-</b>						

5