


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		3330.		Date - site bills Register		22/01/2024	
Company Name:		MAMLLP		Site:		GMR	
Name of Contractor		B. NaYeen Kumar					
Nature of work		Painting work					
Work done		From Date		To Date			
		10/1/2024		20/1/2024			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	H-block corner 2 parts of putty						
2.	one coat of						
3.	painting work - 6th floor	5611	13.78	84	77151.00		
4.							
5.							
6.	GST 18%				13,889.00		
7.							
8.							
9.							
10.							
11.	Total:				91,053.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/1/2024		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET						
Company Name:	MRMallapurLLP					Approved by:
Project:	Gulmohar Residency					Sign:
Work Description:	H-Block corridor 2 coats of putty & 1 coat painting 6th floor					
Contractor :	B.Naveen Kumar					
Prepared By:						
Date:	22-01-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	H-Block corridor 2 coats of putty & 1 coat painting 6th floor	6th Floor	5611		13.75	77151
					Amount	77163
					Gst 18%	13889
					Total	91053
Amount in words:-Nintey one thousand and fifty two rupees only						

MEASUREMENT SHEET

Company Name: MR Mallapur LLP
 Project: Gulmohar Residency
 Work Description: H-Block corridor 2 coats of putty & 1 coat painting 6th floor
 Contractor : B.Naveen Kumar
 Prepared By:
 Date: 22-01-2024

Approved by:
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G Total
1	Ceiling Area	Corridor	183.75	6.50	1.00	1.00	1194.38	sft	
		Lobby-1	24.00	6.50	1.00	1.00	156.00	sft	
		Lobby-2	17.56	6.50	1.00	1.00	114.14	sft	
		Beams	6.50	2.75	1.00	10.00	178.75	sft	
1643.27									
2	Corridor walls	Verticals walls	12.75	1.00	9.66	2.00	246.33	sft	
			3.50	1.00	9.66	2.00	67.62	sft	
			17.99	1.00	9.66	2.00	347.57	sft	
			12.75	1.00	9.66	2.00	246.33	sft	
			3.50	1.00	9.66	2.00	67.62	sft	
			17.99	1.00	9.66	2.00	347.57	sft	
			24.00	1.00	9.66	2.00	463.68	sft	
			5.58	1.00	9.66	2.00	107.81	sft	
			3.00	1.00	9.66	2.00	57.96	sft	
			14.08	1.00	9.66	2.00	272.03	sft	
			3.50	1.00	9.66	2.00	67.62	sft	
			8.83	1.00	9.66	2.00	170.60	sft	
			9.83	1.00	9.66	2.00	189.92	sft	
			12.75	1.00	9.66	2.00	246.33	sft	
	3.50	1.00	9.66	2.00	67.62	sft			
	28.75	1.00	9.66	2.00	555.45	sft			