

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	3334	Date - site bills Register	25/1/24			
Company Name:	MRMLP	Site:	GMR			
Name of Contractor	K. Keishna					
Nature of work	Scaffolding work					
Work done	From Date	To Date				
	02/12/23	10/01/23				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	clubhouse	20924	7	sft	1,46,468	
2.	Scaffolding					
3.	work					
4.	East, south					
5.	west side					
6.	external					
7.	plastering					
8.						
9.						
10.						
11.	Total:				1,46,468	
Bill required	YES / NO.		GST bill required	YES / NO.		
Measurement & estimate sheet:	/ Required - Not required		Measurement & estimate sheet:	/ Enclosed - Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :	work completed					
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: Ahmed		Date:		Date:		
Sign: 25/01/24		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MRMLLP					Approved Ahmed	
Project:	Gulmohar Residency					Sign:	
Work Description:	Scaffolding work						
Contractor Name:	K. Krishna						
Prepared By	Nagendar						
Date:	13.01.24						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Clubhouse scaffolding work	East, South & west side	20924	Sft	7.00	1,46,468	
		External painting					

MEASUREMENT SHEET

Company Name:	MRMLLP	Approved by:	Ahmed						
Project:	Gulmohar Residency	Sign:							
Work Description:	Scaffolding work								
Contractor Name:	K. Krishna								
Prepared By	Nagendar								
Date:	13.01.24								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G= sum of E Item Head Total
1	Clubhouse scaffolding work	badminton court for painting	180.00	1.00	30.00	1.00	5400.00	Sft	
		East side for external painting	86.00	1.00	54.00	1.00	4644.00	Sft	
		South side for external painting	30.00	1.00	64.00	1.00	1920.00	Sft	
			20.00	1.00	90.00	1.00	1800.00	Sft	
		West side for external painting	35.00	1.00	90.00	1.00	3150.00	Sft	
			16.00	1.00	90.00	1.00	1440.00	Sft	
			24.00	1.00	90.00	1.00	2160.00	Sft	
		3m stailrcase on upper basement	41.00	1.00	10.00	1.00	410.00	Sft	
							20924.00		

Allowance for Consumables

K. Krishna
Mallapur
Hyderabad

Date: 25.01.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Clubhouse scaffolding work
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse east, south & west side scaffolding work. Total amount =146468/- Work done from date 02.12.2023 to date 10.01.2023.	Rs.29294/-

Amount in words: Twenty nine thousand two hundred ninety four Rupees Only.

Sign: _____

Allowance for Labour charges

K. Krishna
Mallapur
Hyderabad

Date: 25.01.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Clubhouse scaffolding work
Towards: Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse east, south & west side scaffolding work. Total amount =146468/- Work done from date 02.12.2023 to date 10.01.2023.	Rs.58587/-

Amount in words: Fifty eight thousand five hundred eighty seven Rupees Only.

Sign: _____

Bill for Equipment Allowance

K. Krishna
Mallapur
Hyderabad

Date: 25.01.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Clubhouse scaffolding work
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse east, south & west side scaffolding work. Total amount =146468/- Work done from date 02.12.2023 to date 10.01.2023.	Rs.58587/-

Amount in words: Fifty eight thousand five hundred eighty seven Rupees Only.

Sign: _____