

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	3336	Date - site bills Register	25/1/24			
Company Name:	MRMLP	Site:	GMR			
Name of Contractor	A. Basha					
Nature of work	painting work					
Work done	From Date	To Date				
	15/12/23	15/01/24				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Texture	255.25	2	sft	514.50	
2.	east & south side					
3.	final coat of	7386	2	sft	14772.00	
4.	2nd coat					
5.	east & south side					
6.	final coat	1383.75	1.5	sft	2075.63	
7.	elevation					
8.	drop east &					
9.	south side					
10.						
11.	Total:				21962	
Bill required	<input checked="" type="checkbox"/> YES / <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES / <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :	work completed					
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: <i>25/01/24</i>		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**ESTIMATE SHEET**

Company Name:		MIRMallapur LLP		Approved by:		Ahmed	
Project:		Gulmohar Residency		Sign:			
Work Description:		Painting work - Clubhouse external final painting					
Contractor Name:		A. Basha					
Prepared By:		Nagendar					
Date:		22.01.24					
S No.		Item Head					
1 Texture		Item Description					
2 Final coat or 2nd coat		East & south side		Quantity		Units	
3 Final coat elevation drop		East & south side		2557.25 sft		2	
		East & south side		7386.00 sft		2	
		East & south side		1383.75 sft		1.5	
						Amount	
						5114.50	
						14772.00	
						2075.63	
						21962	
						Item Head Total	

**MEASUREMENT SHEET**

Company Name:		MR Mallapur LLP		Approved by:		Ahmed			
Project:		Gulmohar Residency		Sign:					
Work Description:		Painting work - Clubhouse external final painting							
Contractor Name:		A. Basha							
Prepared By:		Nagendar							
Date:		22.01.24							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G = Sum of E Item Head Total
1	Clubhouse external painting	Texture	East side	84.00	1.00	23.50	1.00	1974.00	sft
			South side	41.00	1.00	53.50	1.00	2193.50	sft
			East side - door	4.00	1.00	8.00	1.00	4167.50	sft
2	Deduction		East side	5.00	6.00	1.00	2.00	32.00	sft
			South side	49.00	1.00	10.25	1.00	60.00	sft
			East side - door	6.00	4.00	1.00	5.00	502.25	sft
			South side	4.00	4.00	1.00	3.00	120.00	sft
			Total	26.50	1.00	32.00	1.00	48.00	848.00
3	Final coat or 2nd coat		East side	84.00	1.00	33.00	1.00	2772.00	sft
			South side	41.00	1.00	33.00	1.00	1353.00	sft
			Total area					4125.00	
4	Deduction		East side - door	6.00	4.00	1.00	9.00	216.00	sft
			South side	4.00	4.00	1.00	3.00	48.00	sft
			South side	6.00	4.00	1.00	3.00	72.00	sft
5	Final coat elevation drop		East side	4.00	4.00	1.00	6.00	96.00	sft
			East side	86.00	1.00	2.75	1.00	432.00	sft
			East side elevation	75.00	1.00	2.00	1.00	864.00	sft
			South side	22.00	1.50	1.00	18.00	236.50	sft
			South side	18.00	1.50	1.00	3.00	150.00	sft
			East side	43.00	1.00	2.75	1.00	594.00	sft
			South side	11.00	1.50	1.00	5.00	81.00	sft
			East side	9.00	1.50	1.00	9.00	118.25	sft
			South side	11.00	1.50	1.00	5.00	82.50	sft
			Total	9.00	1.50	1.00	9.00	121.50	sft
								1383.75	sft
								7386.00	
								2557.25	
								8250.00	
								1383.75	

**Allowance for Consumables**

A. Basha  
Mallapur  
Hyderabad

Date: 23.01.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for consumables.

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description: Towards Clubhouse East & south side external painting Amount = 21962/- Work done from date 15.12.23 to date 15.01.24	Rs.4394/-

Amount in words: Four thousand three hundred ninety four Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

A. Basha  
Mallapur  
Hyderabad

Date: 23.01.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse East & south side external painting Amount = 21962/- Work done from date 15.12.23 to date 15.01.24	Rs.8784/-

Amount in words: Eighth thousand seven hundred eighty four Rupees Only.

Sign: \_\_\_\_\_

## Bill for Labour Charges

A. Basha  
Mallapur  
Hyderabad

Date: 23.01.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description: Towards Clubhouse East & south side external painting Amount = 21962/- Work done from date 15.12.23 to date 15.01.24	Rs.8784/-

Amount in words: Eighth thousand seven hundred eighty four Rupees Only.

Sign: \_\_\_\_\_