

Anx B – Work Completion Report

Company	GVRC	Name of contractor	M.Lalitha	Sl. No. site bills reg.	1374	Amount	
Project/site	Innopolis	Nature of work	Painting	Dt. site bills reg.	31.01.2024		
Block no.	4545 lower basement	Work done from date	26.11.2023	M-codex bill ID.			
WO no.		Work done to date	05.12.2023	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	4545	Lower basement primer work column primer work	5154	sft	PT 102	1.75	9020.025
2.		Slab ceiling primer	25200	sft	PT 102	1.75	44100.00
3.		Beams primer	2664.56	sft	PT 102	1.75	4662.98
4.							
5.							
6.		Add 10 % extra as site is far away					5778.300
7.							
8.							
9.							
10.							63561.30

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>
Date: 31 JAN 2024	Date:	Date:

Notes: 1. This sheet replaces installation and original advice for credit to contractor. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be prepared in advance and amount greater than 10k QS manager and director approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member is required. 7. Details include – Sohann, Anand Mehta (for GHT + CMR), Sachin (for Vyopolia), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractor's bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET									
Company Name :	GVRC					Approved by:	Madhu		
Project :	INNOPOLIS					Sign:			
Work Description :	lower basement primer work done at 4545								
Contractor Name :	M.Lalitha								
Prepared by :	G.Rajesh								
Date :	31.01.2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	
1	4545 Grid -A	Columns-I							
	4545	C2	1.0	6.0	11.5	3.0	207.0	SFT	
	4545	C3	1.0	7.0	11.5	6.0	483.0	SFT	
	4545 Grid -D	C2	1.0	6.0	11.5	1.0	69.0	SFT	
	4545	C3	1.0	7.0	11.5	4.0	322.0	SFT	
	4545	C5	1.0	7.9	11.5	1.0	90.9	SFT	
	4545 Grid -F	C2	1.0	6.0	11.5	2.0	138.0	SFT	
	4545	C5	1.0	7.9	11.5	7.0	636.0	SFT	
	4545 Grid -G	C9	1.0	8.0	11.5	4.0	368.0	SFT	
	4545	C12	1.0	12.0	11.5	2.0	276.0	SFT	
	4545 Grid -I	C9	1.0	8.0	11.5	4.0	368.0	SFT	
		C12	1.0	10.8	11.5	2.0	248.4	SFT	
	4545 Grid-K	C9	1.0	8.0	11.5	4.0	368.0	SFT	
		C12	1.0	10.8	11.5	2.0	248.4	SFT	
	4545 Grid -M	C5	1.0	7.9	11.5	5.0	454.3	SFT	
		C9	1.0	8.0	11.5	1.0	92.0	SFT	
		C12	1.0	10.8	11.5	1.0	124.2	SFT	
	4545 Grid-N	C2	1.0	6.0	11.5	1.0	69.0	SFT	
	4545 Grid-Q	C5	1.0	7.9	11.5	1.0	90.9	SFT	
	4545 Grid-S	C2	1.0	6.0	11.5	2.0	138.0	SFT	
		C8	1.0	7.9	11.5	4.0	363.4	SFT	
							Total Columns	SFT	5154.3
2	4545	Slab	140	180	1	1	25200	SFT	
3	4545 Beams	B1	24.0	1.0	3.0	2.0	144.0	SFT	
		B2	12.3	1.0	2.8	1.0	34.4	SFT	
		B3	12.6	1.0	2.8	1.0	35.3	SFT	
		B3a	24.4	1.0	3.0	1.0	73.2	SFT	
		B4	15.5	1.0	2.8	1.0	43.4	SFT	
		B5	15.7	1.0	2.8	1.0	44.0	SFT	
		B6	11.5	1.0	2.8	1.0	32.2	SFT	
		B6a	24.0	1.0	3.0	1.0	72.0	SFT	
		B7	24.0	1.0	3.0	1.0	72.0	SFT	
		B8	14.6	1.0	3.0	1.0	43.8	SFT	
		B9	61.2	1.0	3.0	1.0	183.6	SFT	
		B10	36.8	1.0	2.8	1.0	103.0	SFT	
		B11	57.0	1.0	2.8	1.0	159.6	SFT	
		B11a	9.4	1.0	2.8	1.0	26.3	SFT	
		B12	31.2	1.0	3.0	1.0	93.6	SFT	
		B13	12.2	1.0	2.8	1.0	34.2	SFT	
		B14	18.2	1.0	3.0	1.0	54.6	SFT	
		B15	30.9	1.0	3.0	1.0	92.7	SFT	



PT 102

ESTIMATE SHEET

Company Name :	GVRC						
Project :	INNOPOLIS						
Work Description :	lower basement primer work done at 4545				Approved by:	Madhu	
Contact Name :	Faem Khan				Sign:		
Prepared By :	G.Rajesh						
Date :	31.01.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	lower basement primer work done at 4545	Columns primer	5154.3	SFT	1.75	9020.025	
		slab ceiling primer	25200	SFT	1.75	44100	
		Beams primer	2664.56	SFT	1.75	4662.98	57783.005
		Added 10% site far away from city				5778.3005	
						Total	63561.3055