

Anx B – Work Completion Report

Company	GVRC	Name of contractor	M.Lalitha	Sl. No. site bills reg.	1371		
Project/site	Innopolis	Nature of work	Painting works	Dt. site bills reg.	31.01.2024		
Block no.	4545	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	4545	Fire pipe line extra coat paint	2869.00	rft	PT119	6.00	17214.00
2.	4545	4545 east side and south side paint	831.00	rft	PT119	6.00	4986.00
3.							
4.							
5.							
6.		Add 10% extra for travelling charges					2220.00
7.							
8.							
9.							
10.							24420.00

Remarks:

Approved by project manager

Sign: *Madhul*

Date: **APPROVED BY**

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

**PROJECT MANAGER**  
GVRC. PVT. LTD.

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

## ESTIMATE SHEET

Company Name:	GVRC					Approved by:	Madhu	
Project:	INNOPOLIS					Sign:		
Work Description:	Painting work done							
Contacto Name:	M. Lalitha							
Prepared By :	Madhan.O							
Date:	24.01.2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Fire pipe lines extra coat painting work done at 4545 building & atrium lower basement.	Fire pipe lines extra coat painting work done at 4546 building & atrium lower basement.	2,869.00	RFT	6.00	17,214.00		
2	Hydrant line painting work done.	4545 east side & South side from main gate to 2700 building	831.00	RFT	6.00	4,986.00		
					<b>Total</b>	<b>22,200.00</b>		
		Add 10% for trvelling from far places	0.10			2,220.00		
					<b>Grand total</b>	<b>24,420</b>		
	The rates are taken as per circular no Circular No. 844(F)							



**MEASUREMENT SHEET**

<b>Company Name:</b>	GVRC							
<b>Project:</b>	INNOPOLIS						<b>Approved by:</b> Madhu	
<b>Work Description:</b>	Painting work done						<b>Sign:</b>	
<b>Contractor Name:</b>	M. Lalitha							
<b>Prepared by:</b>	Madhan.O							
<b>Date:</b>	24.01.2024							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>A</b>	<b>B</b>	<b>C</b>	<b>D</b>	<b>E=AxBxCxD</b>	<b>F</b>
			<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>
1	Fire pipe lines extra coat painting work done at 4545 building & atrium lower basement.	Fire pipe lines extra coat painting work done at 4546 building & atrium lower basement.						
		25mm pipe length	600.00	1.00	1.00	1.00	600.00	RFT
		32mm pipe length	270.00	1.00	1.00	1.00	270.00	RFT
		40mm pipe length	560.00	1.00	1.00	1.00	560.00	RFT
		50mm pipe length	180.00	1.00	1.00	1.00	180.00	RFT
		65mm pipe length	222.00	1.00	1.00	1.00	222.00	RFT
		80mm pipe length	235.00	1.00	1.00	1.00	235.00	RFT
		100 mm pipe length	216.00	1.00	1.00	1.00	216.00	RFT
		150mm pipe length	350.00	1.00	1.00	1.00	350.00	RFT
		200mm pipe length	236.00	1.00	1.00	1.00	236.00	RFT
						<b>Total</b>	<b>2869.00</b>	<b>RFT</b>
2	Hydrant line painting work done.	4545 east side & South side from main gate to 2700 building						
		150mm pipe length	831.00	1.00	1.00	1.00	831.00	RFT
						<b>Total</b>	<b>6569.00</b>	<b>RFT</b>

