

Anx B – Work Completion Report

Company	Dr.Nrk BioTechPvt Ltd	Name of contractor	Harish	Sl. No. site bills reg.	193		
Project/site	Nextopolis	Nature of work	Electrical-Lifts	Dt. site bills reg.	31.01.2024		
Block no.	Main Block	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Main Block	L-R7566-Metal scaffolding from lift pit level to terrace	1600	SFT	SCF108	03	4800.00
2.	Main Block	L-R7567-Metal scaffolding from lift pit level to terrace	1600	SFT	SCF108	03	4800.00
3.	Main Block	L-R7568-Metal scaffolding from lift pit level to terrace	1600	SFT	SCF108	03	4800.00
4.	Main Block	L-R7569-Metal scaffolding from lift pit level to terrace	1600	SFT	SCF108	03	4800.00
5.	Main Block	Rain water duct -From floor level to top slab	1200	SFT	SCF108	05	6000.00
6.	Main Block	Rain water duct -From floor level to top slab	1200	SFT	SCF108	05	6000.00
7.	Main Block	Rain water duct -From floor level to top slab	1200	SFT	SCF108	05	6000.00
8.							
9.							
10.					Total amount:-		37,200.00

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: <i>[Signature]</i>	Sign: <i>[Signature]</i>	Sign:
Date: 31/01/24	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director

Estimate Sheet		Dr NRK Biotech pvt ltd		Approved By: KVR Apparao			
Company Name:		Nextopolis		Sign			
Project Name:		Metal Scaffolding					
Work Description:		Harish					
Contractor Name:		KVR Apparao - PM (MEP)					
Prepared By:		31.01.2024					
Date:							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Percentage	Total amount
1	Metal Scaffolding L-R7566	From lift Pit level to terrace	1600	Sft	3		4,800.00
2	Metal Scaffolding L-R7567	From lift Pit level to terrace	1600	Sft	3		4,800.00
3	Metal Scaffolding L-R7568	From lift Pit level to terrace	1600	Sft	3		4,800.00
4	Metal Scaffolding L-R7569	From lift Pit level to terrace	1600	Sft	3		4,800.00
5	Rain water Duct	From floor level to top slab	1200	Sft	5		6,000.00
6	Rain water Duct	From floor level to top slab	1200	Sft	5		6,000.00
7	Rain water Duct	From floor level to top slab	1200	Sft	5		6,000.00
<b>In Rupees- Thirty seven Thousand Two hundred only/-</b>						<b>Total:-</b>	<b>37,200.00</b>
Note: Circular New No. 896(a) rates considered							
As per johnson controles requirements whole the lift shaft scaffolding arranged.							



Measurement Sheet

Company Name:		Dr NRK Biotech pvt ltd		Approved By:		KVR Apparao		
Project Name:		Nextopolis		Sign				
Work Description:		Metal Scaffolding						
Contractor Name:		Harish						
Prepared By:		KVR Apparao - PM (MEP)						
Date:		31.01.2024						
S.No.	Item Head	Item Description	A Length	B Breadth	C Height	D No's	E=AxBxCxD Total Quantity	Units
1	Metal Scaffolding L-R7566	From floor level to roof top	20.00	1.00	80.00	1.00	1600.00	Sft
2	Metal Scaffolding L-R7567	From floor level to roof top	20.00	1.00	80.00	1.00	1600.00	Sft
3	Metal Scaffolding L-R7568	From floor level to roof top	20.00	1.00	80.00	1.00	1600.00	Sft
4	Metal Scaffolding L-R7569	From floor level to roof top	20.00	1.00	80.00	1.00	1600.00	Sft
5	Rain water Duct	From First floor to terrace	20.00	1.00	60.00	1.00	1200.00	Sft
6	Rain water Duct	From First floor to terrace	20.00	1.00	60.00	1.00	1200.00	Sft
7	Rain water Duct	From floor level to terrace	20.00	1.00	60.00	1.00	1200.00	Sft
<b>Total</b>							<b>10000.00</b>	<b>Sft</b>