

Anx B – Work Completion Report

Company	MRMLLP	Name of contractor	Bishu dutta	Sl. No. site bills reg.	3362		
Project/site	GMR	Nature of work	PCC mat rod bending, rods locksetting	Dt. site bills reg.	03-02-2024		
Block no.	F-block upperbasement	Work done from date	19.01.24	M-codex bill ID.			
WO no.	-	Work done to date	29-01-2024	WO issued ?	-		
WO date	-	Contractor bill no.	-	GST bill required?	no		
Sl No	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	F-block upperbasement	PCC mat steel rod bending work	6,011.00	Sft	RCC137	10.00	60,110.00
2.	F-block upperbasement	Rods locksetting work done at F-block upperbasement	100.00	nos	RCC155,RCC156	45	4,500.00
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.		Total Amount					64,610.00

Remarks:

Approved by project manager Sign: <i>[Signature]</i> Date: 03/01/24	Approved by QS team Sign: Date:	Approved by Director/E&D team Sign: Date:
---	---------------------------------------	---

Notes: 1. This report replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required. 5. Amount cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 7 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HQ (can be sent by courier).

MEASUREMENT SHEET

Company Name: MRMallapurLLP

Project: Gulmohar Residency

Work Description: F-block upperbasement PCC mat rod bending & locksetting work

Contractor : Bishu dutta

Prepared By: V.Sanketh

Date: 27-01-2024

Approved by:

Sign:

Ahmed Khan

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F-block upperbasement PCC mat rod bending work	F-block upperbasement pcc floor mat steel rod bending work	175.00	17.00	1.00	1.00	2,975.00	sft
			96.00	21.00	1.00	1.00	2,016.00	sft
			51.00	20.00	1.00	1.00	1,020.00	sft
								6,011.00
2	F-block locksetting	F-block upperbasement pcc floor mat rod locksetting of 10 mm	1.00	1.00	1.00	100.00	100.00	nos

ESTIMATE SHEET

Company Name:	MRMallapurLLP					Approved by:	Ahmed Khan		
Project:	Gulmohar Residency					Sign:			
Work Description:	F-block upperbasement PCC mat rod bending & locksetting work								
Contractor:	Bishu dutta								
Prepared By	V.Sanketh								
Date:	27-01-2024								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	F-block upperbasement PCC mat rod bending work	F-block upperbasement pcc floor mat steel rod bending work	6,011.00	sft	10.00	60,110.00			
2	F-block locksetting	F-block upperbasement pcc floor mat rod locksetting of 10 mm	100.00	sft	45.00	4,500.00			
		Total				64,610.00			

Allowance for Consumables

Bishu dutta
Mallapur
Hyderabad

Date: 27.01.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: F-block upperbasement floor rod bending & locksetting work
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done F-block upperbasement floor rod bending & locksetting work Total Amount = 64,610 /- Work done from date 12.01.2024 to date 18.01.2024	Rs.12,922 /-

Amount in words: Twelve thousand nine hundred and twenty two Rupees Only.

Sign: _____

Allowance for equipment

Bishu dutta
Mallapur
Hyderabad

Date: 27.01.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: F-block upperbasement floor rod bending & locksetting work
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done F-block upperbasement floor rod bending & locksetting work Total Amount = 64,610 /- Work done from date 12.01.2024 to date 18.01.2024	Rs.25,844 /-

Amount in words: Twenty five thousand eight hundred and forty four Rupees Only.

Sign: _____

Allowance for labour charges

Bishu dutta
Mallapur
Hyderabad

Date: 27.01.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: F-block upperbasement floor rod bending & locksetting work
Towards: Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done F-block upperbasement floor rod bending & locksetting work Total Amount = 64,610 /- Work done from date 12.01.2024 to date 18.01.2024	Rs.25,844 /-

Amount in words: Twenty five thousand eight hundred and forty four Rupees Only.

Sign: _____