


Anx B – Work Completion Report

Company		MRMLLP	Name of contractor	Mahaveer kumar gujjar	Sl. No. site bills reg.	3375	
Project/site		GMR	Nature of work	Granite work	Dt. site bills reg.	07/02/24	
Block no.		Clubhouse	Work done from date	15.01.24	M-codex bill ID.		
WO no.			Work done to date	25.01.24	WO issued ?		
WO date			Contractor bill no.		GST bill required?		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Clubhouse II & V floor	Bar counter & kitchen wood work	86	Sft	TF103	35	3010
2.		Chamfering	99	Rft	TF105	15	1485
3.		Sink cutting	2	No.s	TF108	450	900
4.		Hole making for taps	2	No.s	TF107	100	200
5.		Lift flooring	22.50	Sft	TF146	30	675
6.		Tiles cladding	88	Sft	TF195	25	2200
7.							
8.		Adding 10% for small amount of work					847
9.							
10.		Total amount					9317
Remarks:							
Approved by project manager,			Approved by QS team		Approved by Director/E&D team		
Sign: 			Sign:		Sign:		
Date: 06/02/24			Date:		Date:		

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET							
Company Name:		MRMLLP			Approved Ahmed		
Project:		Gulmohar Residency			Sign:		
Work Description:		Tiles & granite flooring					
Contractor Name:		Mahaveer kumar gujjar					
Prepared By		Nagendar					
Date:		25.01.24					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	II & V floor granite work		86.00	Sft	35.00	3,010	
2	Chamfering		99.00	rft	15.00	1,485	
3	Sink cutting		2.00	no.s	450.00	900	
4	Hole cutting taps		2.00	no.s	100.00	200	
5	Lift flooring		22.50	no.s	30.00	675	
6	Tiles cladding		88.00	Sft	25.00	2,200	
Adding 10% for small amount of work						8470	
						847	
						9317	
Note: Cutting charges included in rates							



**MEASUREMENT SHEET**

Company Name:		MRMLLP			Approved by:	Ahmed			
Project:		Gulmohar Residency			Sign:				
Work Description:		Tiles & granite flooring							
Contractor Name:		Mahaveer kumar gujjar							
Prepared By		Nagendar							
Date:		25.01.24							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
Clubhouse tiles flooring & granite work									
1	II floor granite	Kitchen platform	13.00	2.00	1.00	1.00	26.00	Sft	
2		Chamfering	13.00	1.00	1.00	1.00	13.00	rft	
3	V floor granite	Bar counter granite	10.00	2.00	1.00	2.00	40.00	Sft	
4		Chamfering	38.00	1.00	1.00	1.00	38.00	rft	
		SS stand tables granite	4.00	2.50	1.00	2.00	20.00	Sft	
6		Chamfering	24.00	1.00	1.00	2.00	48.00	rft	
7	Sink cutting	II & V floor kitchens	1.00	1.00	1.00	2.00	2.00	No.s	
8	Hole cutting taps		1.00	1.00	1.00	2.00	2.00	No.s	
9	Lift flooring		5.00	4.50	1.00	1.00	22.50	Sft	
10	Tiles cladding	bar counter partion wall	11.00	1.00	4.00	2.00	88.00	Sft	



## Allowance for Labour charges

Mahaveer kumar gujjar  
Mallapur  
Hyderabad

Date: 29.01.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Granite & tiles laying in clubhouse  
**Towards:** Bill for labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards club house tiles in kitchen & bar counter granite & tiles work Total Amount = 9317/- Work done from date 15.01.24 to date 20.01.24	Rs.3726/-

Amount in words: Three thousand seven hundred twenty six Rupees Only.

Sign: \_\_\_\_\_



## Allowance for Equipment

Mahaveer kumar gujjar  
Mallapur  
Hyderabad

Date: 29.01.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Granite & tiles laying in clubhouse  
**Towards:** Bill for equipment

S No.	Description	Amount
1.	Brief description of work done: Towards club house tiles in kitchen & bar counter granite & tiles work Total Amount = 9317/- Work done from date 15.01.24 to date 20.01.24	Rs.3726/-

Amount in words: Three thousand seven hundred twenty six Rupees Only.

Sign: \_\_\_\_\_



0

## Allowance for Consumables

Mahaveer kumar gujjar  
Mallapur  
Hyderabad

Date: 29.01.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Granite & tiles laying in clubhouse  
**Towards:** Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards club house tiles in kitchen & bar counter granite & tiles work Total Amount = 9317/- Work done from date 15.01.24 to date 20.01.24	Rs.1864/-

Amount in words: One thousand eight hundred sixty four Rupees Only.

Sign: \_\_\_\_\_