

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 27.01.2024.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 604 - 6th Floor Columns and Slab (Column - 8 and Slab - 8) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,49,095/- Work done from date 15.08.2023 to 27.08.2023	Rs. 29,819/-

Amount in words: Twenty Nine Thousand Eight Hundred and Nineteen Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 27.01.2024.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 604 - 6th Floor Columns and Slab (Column - 8 and Slab - 8) Work - Centering, Rodbending, Concreting Works. Total Amount = 1,49,095/- Work done from date 15.08.2023 to 27.08.2023	Rs. 1,19,276/-

Amount in words: One Lakh Nineteen Thousand Two Hundred and Seventy Six Rupees Only.

Sign: _____

Block - A - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works

ESTIMATE SHEET							
Company Name:	MRPLLP	Prepared by:	Vijay Raj				
Project:	Nilgiri Heights						
Work Description:	Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works						
Contractor Name:	SVC Constructions						
Date:	27-01-2024						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works						
1	Block - A - Flat No - 604 - Columns - 8 6th Floor Columns	Column - 7	391.68	Sft	56.55	22,149.50	
2	Block - A - Flat No - 604 - Slab - 8 6th Floor Slab	Beams Area Slab Area	763.66 1,079.00	Sft Sft	56.55 56.55	43,184.83 61,017.45	1,26,351.79
						GST - 18%	22,743.32
						Total Amount	1,49,095
	Amount in words :- One Lakh Forty Nine Thousand and Ninety Five Rupees Only						
	NOTE: - 1. Deducted Rs1/- for using RMC 2. Lifting Charges - 45% for 6th Floor Slab above Ground Level						

5.

Block - A - Columns - 8 and Slab - 8 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET										
Company Name:		MRPLLP		Prepared by:		Vijay Raj				
Project:		Nilgiri Heights								
Work Description:		Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works								
Contractor Name:		SVC Constructions								
Date:		27-01-2024								
S.No	Item Head	Item Description	A	B	C	Height	No's	Quantity	Units	Total Head
Block - A - Flat No - 4 - Columns - 8 and Slab - 8 (6th Floor) - Centering, Rodbending and Concreting Works			Length	Width	Height					
1	Block - A - Flat No - 604 - Columns - 8 6th Floor Columns	C1A (9" x 18")	4.50	1.00	8.16	1.00	1.00	36.72	Sft	
		C2A (9" x 21")	5.00	1.00	8.16	2.00	2.00	81.60	Sft	
		C3 (9" x 24")	5.50	1.00	8.16	1.00	1.00	44.88	Sft	
		C4B (9" x 30")	6.50	1.00	8.16	2.00	2.00	106.08	Sft	
		C5 (9" x 36")	7.50	1.00	8.16	1.00	1.00	61.20	Sft	
		C5A (9" x 36")	7.50	1.00	8.16	1.00	1.00	61.20	Sft	391.68
2	Block - A - Flat No - 604 - Slab - 8 6th Floor Slab	B29	41.50	1.00	3.25	1.00	1.00	134.88	Sft	
		B30	29.50	1.00	2.75	1.00	1.00	81.13	Sft	
		B25	12.50	1.00	2.75	2.00	2.00	68.75	Sft	
		B33	18.50	1.00	3.25	1.00	1.00	60.13	Sft	
		B34	12.83	1.00	2.75	1.00	1.00	35.28	Sft	
		B38	26.00	1.00	2.75	1.00	1.00	71.50	Sft	
		B39	26.00	1.00	2.75	1.00	1.00	71.50	Sft	
		B40	26.00	1.00	3.75	1.00	1.00	97.50	Sft	
		B44	26.00	1.00	2.75	1.00	1.00	71.50	Sft	
		B45	26.00	1.00	2.75	1.00	1.00	71.50	Sft	763.66
	Slab Area		41.50	26.00	1.00	1.00	1.00	1,079.00	Sft	1,079.00

Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	SVC Constructions	Sl. No. site bills reg.	340		
Project/site	Nilgiri Heights	Nature of work	RCC works	Dt. site bills reg.	17/02/24		
Block no.	A-Block 604 flat	Work done from date	18/08/23	M-codex bill ID.			
WO no.	NA	Work done to date	27/08/24	WO issued?	NA		
WO date	NA	Contractor bill no.		GST bill required?	YES		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A- 604 flat	Col - 8 centering , rod bending & concrete work.	391.68	Sft	RCC103	56.55/-	22,149/-
2.	Slab 8 & column 8.	Beam area	763.66	Sft	RCC103	56.55/-	43,184/-
3.		Slab area	1079	Sft	RCC103	56.55/-	61,017/-
4.							
5.							
6.	Note :	1. Deducted Rs.1/- for using RMC .					
7.		2. Lifting charges - 45% for 6th floor slab above ground level .					
8.							
9.							
10.						Total	1,49,095/-

Remarks: **APPROVED BY** Approved by project manager Sign: Approved by QS team Sign: Approved by Director/E&D team Sign: Date: Date: Date:

Notes: 1. This sheet replaces installation report, and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director-in-charge - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).