

Anx B - Work Completion Report

Company	MRMLLP	Name of contractor	Narsing Rao	Sl. No. site bills reg	3410		
Project/site	GMR	Nature of work	Painting Works	Dt. site bills reg	22-02-2024		
Block no.	H Block	Work done from date	21-02-2024	M-codex bill ID.			
WO no.		Work done to date	09-02-2024	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	C block 606,607	Turnkey job for painting inside flat with luppum, primer, OBD, Enamel, POP gap filling, crack filling, washing & cleaning including doors, door frames, beading, black japan, lofts, etc. Excludes balcony painting, grills, templates and main door polishing. Minor additions & alterations included.	3320	Sft	PT156	11.2 (35% of 32 rs)	37184
2.		Turnkey job for painting inside flat with luppum, primer, OBD, Enamel, POP gap filling, crack filling, washing & cleaning including doors, door frames, beading, black japan, lofts, etc. Excludes balcony painting, grills, templates and main door polishing. Minor additions & alterations included.	9960	Sft	PT156	8 (25% of 32 rs)	79680
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.		Total					116864

Int'l memo no. 918-001 - QS - Anx B - Work Completion Report

## Anx B – Work Completion Report

Remarks:			
Approved by project manager	Approved by QS team	Approved by Director/E&D team	
Sign:	Sign:	Sign:	
Date:	Date:	Date:	

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NCH + NRK). 8. Entry of rate ID is must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original sent by courier).

ITEMATE SHEET

Company Name:	MR Mallapur LLP		Approved by:	Narander Reddy					
Project:	Gulmohar Residency.		Sign:						
Work Description:	C-block internal painting								
Contractor Name:	Narsing Rao								
Prepared By:	Srinivas N								
Date:	25-01-2024								
S No.	Item Head	Flat nos	Quantity	Units	Percentage	Rate	Amount		
1	C-block	1660 sft							
		Stage-II Completion 35%	3320	Flats	25%	11.2	37,184		
		Flat nos 606,607			of 32 Rs				
		Stage-III Completion 25%							
		507,207,105,305,306,506	9960	Flats	25%	8	79,680		
					of 32 Rs				
			Total				116,864		



Bill for Labour Charges

Narsing Rao  
Hyderabad.

Date: 25-01-2024

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at C-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C 606,607 Stage & 507,207,105,305,306,506 flats at C-block . Total Amount = 116864 /- Work done from date : 21.10.23 to 24.01.24	Rs. 46745 /-

Amount in words: Forty Six Thousand Seven Hundred and Forty Five Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Narsing Rao  
Hyderabad.

Date: 25-01-2024

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at C-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C 606,607 Stage & 507,207,105,305,306,506 flats at C-block . Total Amount = 116864 /- Work done from date : 21.10.23 to 24.01.24	Rs. 46745 /-

Amount in words: Forty Six Thousand Seven Hundred and Forty Five Rupees Only.

Sign: \_\_\_\_\_

**Allowance for Consumables**

Narsing Rao  
Hyderabad.

Date: 25-01-2024

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at C-block  
**Towards:** Allowance for Consumables.

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards painting work done in C 606,607 Stage & 507,207,105,305,306,506 flats at C-block . Total Amount = 116864 /- Work done from date : 21.10.23 to 24.01.24	Rs. 23372 /-

Amount in words: Twenty Three Thousand Three Hundred and Seventy Two Rupees Only.

Sign: \_\_\_\_\_