

**Anx B – Work Completion Report**

Company	Dr.Nrk BioTech Pvt Ltd		Name of contractor	Vasanthi Constructions		Sl. No. site bills reg.	197
Project/site	Nextopolis		Nature of work	Centering & Rod Bending		Dt. site bills reg.	05.03.2024
Block no.	Main Block		Work done from date	M-codex bill ID.		WO issued ?	
WO no.	20240106008		Work done to date	Contractor bill no.		GST bill required?	
WO date	06.01.2024						
<b>Sl. No.</b>	<b>Unit/floor no</b>	<b>Details of work</b>	<b>Qty</b>	<b>Units</b>	<b>Rate ID</b>	<b>Rate</b>	<b>Amount</b>
1	STP	RCC7204-Construction-Footing-Shuttering	1491.000	SFT	RCC145	45.00	67,095.00
2		RCC7624-Construction-Slab 1 & Slab Beam-Shuttering	403.000	SFT	RCC147	45.00	18,135.00
3		RCC4482-Construction-shear wall 0-Shuttering	1817.000	SFT	RCC147	45.00	81,765.00
4		RCC2744-Construction-Footing PCC-Concrete-Labour	729.000	SFT	EW112	6.00	4,374.00
5							0.00
6							0.00
7							0.00
8							0.00
9							0.00
10							0.00
						<b>Total</b>	<b>171,369.00</b>
						<b>Add GST @</b>	<b>18.00%</b>
						<b>Total amount including taxes for work done</b>	<b>202,215.42</b>

Remarks:

Approved by project manager

Sign: *P. Sin*

Date: 5/3/24

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mahta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

## MEASUREMENT SHEET

Company Name:		Dr.Nrk Bio Tech Pvt Ltd		Approved by:		P.Sai Kumar	
Project:		Nextopolis		Sign:			
Work Description :		RCC works for STP		Work start date:			
Contractor:		Vasathi Constructions		Work end date:			
Prepared By:		S.Shravya		Date :		05.03.2024	
S No.	Item Head	A	B	C	D	E=AxBxCxD F	G=Sum of E
	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	<b>Raft Shuttering</b>						
	Raft Bottom	7.000	9.200		1	64.400 Sqm	
	Raft sides(Perimeter x Height)	7.000	9.200	0.300	1	9.720 Sqm	
	Raft Top	7.000	9.200		1	64.400 Sqm	
						Sqm	138.520
2	<b>Slab1 &amp; 2 shuttering</b>						
	Slab(Bottom)	5.000	7.250		1	36.250 Sqm	
	Slab sides (Perimeter x Height)	5.700	7.950	0.150	1	4.095 Sqm	
	Deductions ManHole	1.000	0.600	0.600	8	-2.880 Sqm	
						Sqm	37.465
						Sft	403.000
3	<b>Shear Wall Shuttering</b>						
	Walls (outer) (Perimeter x H)	5.500	7.700	2.800	1	73.920 Sqm	
	Walls(inner) (Perimeter x H)	5.000	4.500	2.800	1	53.200 Sqm	
	Walls(inner) (Perimeter x H)	5.000	2.450	2.800	1	41.720 Sqm	
						Sqm	168.840
						Sft	1817.000
4	<b>Footings-Pcc</b>						
	Concreting Labour	7.200	9.400		1	67.680 Sqm	
						Sqm	67.680
						Sft	729.000