

## Anx B – Work Completion Report

Company	MMRK-LLP	Name of contractor	N Laxmi narayana	Sl. No. site bills reg.				
Project/site	GHT	Nature of work	Painting work	Dt. site bills reg.				
Block no.		Work done from date	01-02-24	M-codex bill ID.				
WO no.		Work done to date	29-02-24	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1.	117 to 717	Flat no 117 to 717 external painting work done	6913	sft		6.75	46663	
2.	101 to 701	Flat no 101 to 701 external painting work	4394	sft		6.75	29660	
3.								
4.								
5.								
6.								
7.								
8.								
9.								
10.								
<b>Remarks:</b>							<b>total</b>	<b>76322</b>

Approved by project manager \_\_\_\_\_ Approved by QS team \_\_\_\_\_ Approved by Director/E&D team \_\_\_\_\_  
 Sign: \_\_\_\_\_ Sign: \_\_\_\_\_ Sign: \_\_\_\_\_  
 Date: \_\_\_\_\_ Date: \_\_\_\_\_ Date: \_\_\_\_\_

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivropolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

PROJECT MANAGER  
 PROJECT MANAGER



Measurement Sheet

Company Name: MMRK LLP

Project: GHT

Description : Elevation painting work done measurement details

Prepared By: A Suresh

Date : 01 March 2024

Name of the Contractor : Naraboyina Laxminarayana

S No.	Item Head	A	B	C	D	E=AxBxCxD	F	G=Sum of E	Remarks
	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	Flat no117 to 717 External painting	53	1	80	1	4240			
2	Flat no101 to 701 External painting	72	1	80	1	5760			
3						10000			
4	Deductions								
5	lift area	21	1	80	1	1680			
	duct area	10	1	9	7	630			
	windows	6.0	1.0	4.0	28.0	672			
	ventilators	2.5	1.0	2.0	21.0	105			
						3087			
	Duct						Sft	6913.0	
	Flat no102	64.0	1.0	75.0	1.0	4800.0			
	Deductions								
		6.0	1.0	4.0	7.0	168.0			
		2.5	2.0	1.0	14.0	70.0			
		6.0	1.0	4.0	7.0	168.0			
						406.0			
							sft	4394.0	

01 MAR 2024  
A. SURESH  
PROJECT MANAGER

