

Company	MRMLLP	Name of contractor	Ravi Chand	Sl. No. site bills reg.	3451			
Project/site	GMR	Nature of work	Tiles Work	Dt. site bills reg.	07-03-2024			
Block no.	H	Work done from date	24-01-2024	M-codex bill ID.				
WO no.		Work done to date	27-02-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	h-block	Corridor Tiles laying H block 1st, 2nd and 3rd floor - 2'x 4' size						
2		Tiles work	5237.000	sft	TF186	16.00	83,792.00	
3		Tiles work - extra cost 2' x 4' big format tiles	5237.000	sft	TF187	4.00	20,948.00	
4								
5								
6								
7								
8								
9								
10								
Total							1,04,740.00	
Add GST @							0.00%	0.00
Total amount including taxes for work done							1,04,740.00	

Remarks:

Approved by project manager

Sign:

Date: 28/02/24

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		MRMLLP							
Project:		GMR							
Work Description:		Corridor Tiles laying H block 1st, 2nd and 3rd floor							
Contractor Name:		Ravi Chand							
Prepared by:		K. Narendra Reddy							
Date:		07-03-2024							
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head
1	Corridor Tiles laying H block 1st, 2nd and 3rd floor	Corridor Big tiles laying - Flooring	116.00	6.50	1.00	3	2262.00	sft	sft
		C-4 to C6	9.00	2.50	1.00	3	67.50	sft	
		C+ opp	22.50	6.50	1.00	6	877.50	sft	
		C4 and C1 opp	34.00	6.50	1.00	3	663.00	sft	
		C-7 opp	7.00	6.50	1.00	3	136.50	sft	
		Skirting	410.00	1.00	1.00	3	1230.00	sft	
		Total Flooring Area							

Bill for Labour charges

Janardhan Prasad
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-03-2024

In favor of: MRMLLP
Project / Site: GMR
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying H block 1st, 2nd and 3rd floor
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done:Corridor Tiles laying H block 1st, 2 nd and 3 rd floor Total amount =Rs 104740=00 Work done from date : 24-01-2024 to 27-02-2024	Rs.41896=00

Amount in words: Forty One Thousand Eight Hundred and Ninety Six rupees only.

Sign: _____

Bill for Equipment Allowance
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:07-03-2024

In favor of: MRMLLP
Project / Site: GMR
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying H block 1st, 2nd and 3rd floor
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done:Corridor Tiles laying H block 1st, 2 nd and 3 rd floorTotal amount =Rs 104740=00 Work done from date : 24-01-2024 to 27-02-2024	Rs.20,948=00

Amount in words: Twenty Thousand Nine Hundred and Fourty Eight rupees only.

Sign: _____

Bill for Consumables

Ravi Chand
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-03-2024

In favor of: MRMLLP
Project / Site: GMR
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying H block 1st, 2nd and 3rd floor
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Corridor Tiles laying H block 1st, 2 nd and 3 rd floor Total amount =Rs 104740=00 Work done from date : 24-01-2024 to 27-02-2024	Rs.41896=00

Amount in words: Fourty One Thousand Eight Hundred and Ninety Six rupees only.

Sign: _____