

**Anx B – Work Completion Report**

Company	Dr.Nrk BioTech Pvt Ltd	Name of contractor	Rekha Pande	Sl. No. site bills reg.	199		
Project/site	Nextopolis	Nature of work	Civil Works	Dt. site bills reg.	16.03.2024		
Block no.	Chemical Block-Terrace Floor	Work done from date		M-codex bill ID.			
WO no.	20240311037	Work done to date		WO issued ?			
WO date	11.03.2024	Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1		Const-RCC3849-Construction-Civil-External plastering	650.000	SFT	CW201	44.55	28,957.50
2		Const-RCC1097-Construction-Civil-Internal plastering	863.000	SFT	CW208	42.25	36,461.75
3		Const-RCC5647-Constuction-Civil-Brick Work	844.000	SFT	CW206	74.90	63,215.60
4		Const-RCC6333-Construction-RCC-Lintel	10.000	RMT	CW211	54.05	540.50
5		Const-RCC8429-Construction-Civil-Groove cutting	75.000	RMT	CW142	10.00	750.00
6							0.00
7							0.00
8							0.00
9							0.00
10							0.00
<b>Total</b>						<b>129,925.35</b>	
<b>Add GST @</b>						<b>18.00%</b>	<b>23,386.56</b>
<b>Total amount including taxes for work done</b>							<b>153,311.91</b>
Remarks:							
Approved by project manager	Approved by QS team		Approved by Director/E&D team				
Sign: <i>P. Saini</i>	Sign:		Sign:				
Date: 19/3/24	Date:		Date:				
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>							

### MEASUREMENT SHEET

Company Name:	Dr.Nrk Bio Tech Pvt Ltd	Approved by:	P.Sai Kumar
Project:	Nextopolis	Sign:	
Work Description :	Chemical Block- Terrace Floor	Work start date:	
Contractor:	Rekha Pande	Work end date:	
Prepared By:	S.Shravya	Date:	16.03.2024

Brickwork		Terrace Floor						
1	Grid 2-2	sqm	1	6.220	3.000	18.660		
2	Grid A-A	sqm	1	3.220	3.000	9.660		
3	Grid 3-3	sqm	1	6.140	3.000	18.420		
4	Grid D-D	sqm	1	2.100	3.000	6.300		
5	Parapet	sqm	1	25.075	1.050	26.329		
6	Pins	sqm	2	0.150	4.050	1.215		
Deductions								
1	W1	sqm	1		1.500	1.450	-2.175	
							<b>Total</b>	<b>78.409</b>
								<b>844.000 Sft</b>
<b>Internal plastering</b>								
1	Grid 2-2	sqm	1	8.770	3.000	26.310		
2	Grid A-A	sqm	1	3.220	3.000	9.660		
3	Grid 3-3	sqm	1	6.990	3.000	20.970		
5	Parapet	sqm	1	24.175	1.050	25.384		
Deductions								
1	W1	sqm	1		1.500	1.450	-2.175	
							<b>Total</b>	<b>80.149</b>
								<b>863.000 Sft</b>
<b>External plastering</b>								
1	Grid 2-2	sqm	1	9.300	3.000	27.900		
2	Grid A-A	sqm	1	4.665	3.000	13.995		
3	Grid 3-3	sqm	1	6.900	3.000	20.700		
Deductions								
1	W1	sqm	1		1.500	1.450	-2.175	
							<b>Total</b>	<b>60.420</b>
								<b>650.000 Sft</b>
<b>Lintel</b>								
1	D3	Rmt	1	1.500		1.500		
3	W2	Rmt	1	1.500		1.500		
							<b>Total</b>	<b>3.000</b>
								<b>10.000 Rft</b>