

ANNEXURE B ADVISE

Company	Gyre	Name of contractor	Jyothi kumari	Sl. No. site bills reg.	1421			
Project/site	Innopolis	Nature of work	Civil works	Dt. site bills reg.	18.03.2024			
Block no.	Atrium	Work done from date		M-codex bill ID.				
WO no.		Work done to date		WO issued ?				
WO date		Contractor bill no.						
Sl. No.	Univ/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Atrium	Lower baseent rcc wall(plastering)		75.000	sft	cw195	38.50	2,887.50
2		Second floor(250x150)mm rcc beam plastering re work		65.880	sft	cw201	40.25	2,651.67
3		Second floor(250x150)mm rcc beam plastering		239.730	sft	cw201	40.25	9,649.13
4		Third floor (200x150)mm rcc beam		65.880	sft	cw208	42.25	2,783.43
		terrace (250x150)mm rcc beam		64.050	sft	cw215	44.25	2,834.21
		liffs plastering work		200.000	sft	cw215	44.25	8,850.00
		Add 10% extra for difficulty work						2,965.00
Add GST @								32,620.95
Total amount including taxes for work done								32,620.95
Remarks:		Approved by project manager		Approved by QS team		Approved by Director/E&D team		
Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		
Date:		Date:		Date:		Date:		

APPROVED BY
 PROJECT MANAGER

Notes: 1. This sheet replaces the calculation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GH + GMR), Sachin (for V/opolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to the QS team by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name :		GVRG		Approved		Madhu	
Project :		INNOPOLIS		Sign:			
Work Description :		Atrium Plastering work done.					
Contractor Name :		Ivothi kunjari					
Prepared By :		G.Rajesh					
Date :		11.03.2024					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium	Rcc Wall	75	SFT	38.5	2887.5	
	Lower basement						
	second floor	(200x150)mm Rcc beam	65.88	SFT	40.25	2651.67	
		(Rework as per acp base plate height fixing)					
	second floor	(200x150)mm Rcc beam	239.73	SFT	40.25	9649.18	
		(Rework as per acp base plate height fixing)					
	Third floor	(200x150)mm Rcc beam	65.88	SFT	42.25	2783.43	
		(Rework as per acp base plate height fixing)					
	Terrace .	(200x150)mm Rcc beam	64.05	SFT	44.25	2834.21	
		(Rework as per acp base plate height fixing)					
	Lift pits	Plastering work	200	SFT	44.25	8850	
		(Added 10% for difficulty work)					
							32,1619

Bill Id: CW195,CW201,CW208,

CW215

MEASUREMENT SHEET

Company Name : GVRC								
Project : INNOPOLIS						Approved by	Madhu	
Work Description : Atrium Plastering work done.						Sign:		
Contractor Name : Jyothi kumari								
Prepared by : G.Rajesh								
Date : 11.03.2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Atrium							
	Lower basement	Rcc Wall(Plastering work)	25	1	3	1	75	SFT
	second floor	(200x150)mm Rcc beam Plastering work (Rework as per acp base plate height fixing)	36	1	1.83	1	65.88	SFT
	second floor	(200x150)mm Rcc beam Plastering work (Above shed)	181	1	1.83	1	239.73	SFT
	Third Floor	(200x150)mm Rcc beam Plastering work (Rework as per acp base plate height fixing)	36	1	1.83	1	65.88	SFT
	Terrace .	(200x150)mm Rcc beam Plastering work (Rework as per acp base plate height fixing)	85	1	1.83	1	64.05	SFT
	Lift pits	Plastering work	10	1	10	2	200	SFT

