

Company	MRMILLP	Name of contractor	Deepak	Sl. No. site bills reg.		Rate	3453	
Project/site	GMR	Nature of work	Carpentry	Dt. site bills reg.		Amount	17-03-2024	
Block no.	H Block	Work done from date	03-01-2024	M-codex bill ID.				
WO no.		Work done to date	22-02-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?	NO			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	H Block	Maindoors with mortise lock		3	Sft	CP140	500	1,500
2	B,G,H,C	Bedroom doors with tubalar locks		3	Sft	CP141	425	1,275
3		Toilet doors with tubalar locks		2	Sft	CP141	425	850
		Utility doors with tubalar locks		1	Sft	CP141	425	425
		Electric Ducts		54	Sft	CP141	425	22,950
		Garbage Rooms		18	Sft	CP141	425	7,650
		Terrace Doors		4	Sft	CP141	425	1,700
				<b>Total</b>				<b>36,350</b>
				<b>Add GST @</b>			18.00%	
				<b>Total amount including taxes for work done</b>				<b>36,350</b>
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign:		Sign:		Sign:				
Date:		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		MRMLLP			Approved by:		Narander Reddy	
Project:		Gulmohar Residency			Sign:			
Work Description:		Doors and hardware fixing						
Prepared By:		Srinivas N						
Contractor Name:		Deepak Kumar						
Date:		2024-17-03						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Door Shutters fixing							
	D 101	Maindoors with mortise lock	1.00	1.00	1.00	1.00	1.00	No's
		Bedroom doors with tubalar locks	1.00	1.00	1.00	3.00	3.00	No's
		Toilet doors with tubalar locks	1.00	1.00	1.00	2.00	2.00	No's
		Utility doors with tubalar locks	1.00	1.00	1.00	1.00	1.00	No's
	D 205, 301	Maindoors with mortise lock	1.00	1.00	1.00	2.00	2.00	No's
2	G Block	Electric Ducts	1.00	1.00	1.00	16.00	16.00	No's
		Garbage Rooms	1.00	1.00	1.00	6.00	6.00	No's
3	H Block	Electric Ducts	1.00	1.00	1.00	18.00	18.00	No's
		Garbage Rooms	1.00	1.00	1.00	6.00	6.00	No's
		Terrace Doors	1.00	1.00	1.00	2.00	2.00	No's
4	C block	Electric Ducts	1.00	1.00	1.00	20.00	20.00	No's
		Garbage Rooms	1.00	1.00	1.00	6.00	6.00	No's



## Allowance for Consumables

Deepak  
Mallapur, Hyd.

Date: 26-02-24

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Doors Fixing and Beading fitting work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Doors,door beading and thresholds fixing and Beading fixing ,Terrace doors ,Garbage doors fixing in B,C,D,G,H Blocks Total Amount = 36350/- Work done from date : 02-01-24 to 17-03-24.	Rs. 7270/-

Amount in words: Seven Thousand Two Hundred and Seventy Rupees Only.

Sign: \_\_\_\_\_

## Bill for Labour Charges

Deepak  
Mallapur, Hyd.

Date: 26-02-24

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Doors Fixing and Beading fitting work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Doors,door beading and thresholds fixing and Beading fixing ,Terrace doors ,Garbage doors fixing in B,C,D,G,H Blocks Total Amount = 36350/- Work done from date : 02-01-24 to 17-03-24.	Rs. 14540/-

Amount in words: Forteen Thousand Five Hundred and Forty Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Deepak  
Mallapur, Hyd.

Date: 26-02-24

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Doors Fixing and Beading fitting work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Doors,door beading and thresholds fixing and Beading fixing ,Terrace doors ,Garbage doors fixing in B,C,D,G,H Blocks Total Amount = 36350/- Work done from date : 02-01-24 to 17-03-24.	Rs. 14540/-

Amount in words: Forteen Thousand Five Hundred and Forty Rupees Only.

Sign: \_\_\_\_\_