

MEASUREMENT SHEET

Company Name:		MRP LLP			Approved by: Vijay raj				
Project:		NGH							
Work Description:		Painting work							
Contractor:		M. Vijayalaxmi							
Prepared By:		Anil.M							
Date:		06.03.20243							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Block-A Corridor painting	Block A-5th,8th,9th,10th floors corridor walls painting 2 coats of Iuppum work	276.0	1.0	9.3	4.0	10,267.2	Sft	
			198.0	1.0	9.3	4.0	7,365.6	Sft	
			40.0	1.0	9.3	4.0	1,488.0	Sft	
			38.0	1.0	9.3	4.0	1,413.6	Sft	
			38.0	1.0	9.3	4.0	1,413.6	Sft	
		Block A-5th,8th,9th,10th floors corridor Ceiling painting 2 coats of Iuppum work	138.0	6.0	1.0	4.0	3,312.0	Sft	
			99.0	6.0	1.0	4.0	2,376.0	Sft	
			20.0	6.0	1.0	4.0	480.0	Sft	
			19.0	6.0	1.0	4.0	456.0	Sft	
			19.00	6.00	1.00	4.00	456.0	Sft	
2	Deduction of windows and open place	Deduction of windows and open place	4.0	8.0	1.0	24.0	768.0	Sft	
			6.6	9.0	1.0	4.0	237.6	Sft	

Bill for Equipment charges

M. Vijayalaxmi,
Mallapur
Hyderabad

Date: 11.03.24

In favor of:
Nilgiri Heights
Nilgiri Heights
Pocharam

Project / Site:

Location:

Type of Work:

Painting work

Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards 5 TH , 8 TH , 9 TH , 10 TH floors corridor wall painting Luppam 2 coat work done. Total Amount = 1,54,123/- Work done from date: 28.02.24 to date: 05.03.24	Rs.61,649/-

Amount in words: Sixty One thousand six hundred and Forty nine rupees only.

Sign: _____

Bill for labour charges

M. Vijayalaxmi,
Mallapur
Hyderabad

Date: 11.03.24

In favor of:
Project / Site: Nilgiri Heights
Location: Nilgiri Heights
Pocharam

Type of Work: Painting work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards 5 TH , 8 TH , 9 TH , 10 TH floors corridor wall painting Luppam 2 coat work done. Total Amount = 1,54,123/- Work done from date: 28.02.24 to date: 05.03.24	Rs.30,824/-

Amount in words: Thirty thousand Eight hundred and Twenty Four rupees only.

Sign: _____

Bill for Allowance for equipment

M. Vijayalaxmi,
Mallapur
Hyderabad

Date: 11.03.24

In favor of:
Nilgiri Heights
Nilgiri Heights
Pocharam

Project / Site:

Location:

Type of Work:
Painting work

Towards:
Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards 5 TH , 8 TH , 9 TH , 10 TH floors corridor wall painting Luppam 2 coat work done. Total Amount = 1,54,123/- Work done from date: 28.02.24 to date: 05.03.24	Rs.30,824/-

Amount in words: Thirty thousand Eight hundred and Twenty Four rupees only.

Sign: _____